



NATIONAL GUARD BUREAU
111 SOUTH GEORGE MASON DRIVE
ARLINGTON VA 22204-1373

October 6, 2022

Ohio Environmental Protection Agency
DERR-NEDO
Attn: Ms. Natalie Oryshkewych
2110 East Aurora Road
Twinsburg, OH 44087-1924

Subject: Ravenna Army Ammunition Plant (RVAAP) Restoration Program, Portage/Trumbull Counties, Ohio, Monthly Activity Report - September 2022

Dear Ms. Oryshkewych:

Enclosed for your review is the "RVAAP Restoration Program - DFFO Monthly Summary Report - September 2022". The report summarizes the Restoration Program activities conducted at the former RVAAP for the period from September 1, 2022, through September 30, 2022. This report is being submitted to the Ohio EPA to comply with the Ohio EPA Director's Final Findings and Orders, Section XVI, paragraphs 36 and 37.

This electronic letter and attachment are being sent to meet the deadline for submittal. Due to the Ohio EPA teleworking at this time and not accepting mail, a hardcopy of the letter and attachment will not be sent at this time.

Please contact the undersigned at (614) 336-6000 Ext. 2053 or kevin.m.sedlak.ctr@army.mil if there are issues or concerns with this submission.

Sincerely,

SEDLAK.KEVIN.MIC
HAEL.1254440171

Digitally signed by
SEDLAK.KEVIN.MICHAEL.1254440
171
Date: 2022.10.06 15:06:51 -04'00'

Kevin M. Sedlak
RVAAP Restoration Program Manager
Army National Guard Directorate

Attachment

cc: Bob Princic, Ohio EPA, DERR
Thomas Schneider, Ohio EPA, DERR
Kevin Palombo, Ohio EPA, DERR
Katie Tait, OHARNG, CJAG
Steve Kvaal, USACE – Louisville
James Trumble, USACE - Louisville

**RVAAP RESTORATION PROGRAM - DFFO MONTHLY SUMMARY REPORT
September 2022**

Status of project activities for reporting period (September 2022)

| PROJECT NAME | USACE TECH MGR /Contractor | PROJECT STATUS |
|--|---|---|
| 2021 RI/FS Completion Contract for IRP AOCs | N. Peters / Leidos | On August 24, 2022, the Army submitted RTCs for Ohio EPA comments on the Draft RI Report for Facility-wide Sewers. The Ohio EPA review of those RTCs is on-going. Leidos submitted the signed, Revised Final ROD for Atlas Scrap Yard to the CJAG Admin Records. Leidos also submitted the signed, Final (version 2.0) ROD for C-Block Quarry to the CJAG Admin Records. |
| Block D MRS and Group 8 MRS RD/RAAs | Travis McCoun and Nicole Walworth / HGL | A revised draft Wetland delineation report was submitted to the Army on September 19, 2022 for review/backcheck and ultimate acceptance of the report. The Pre-Draft Block D MRS APP/SSHP was submitted to the Army on September 19, 2022. |
| RVAAP-004-R-01 ODA #2 | Nicole Walworth & Steve Kvaal / Arcadis | Arcadis submitted the response to comments to the Ohio EPA on the Draft UFP-QAPP on September 14, 2022. |
| Compliance Restoration Sites | N. Peters / TBD | USACE and ARNG planned a new award for FY22 to continue restoration work at the compliance restoration sites. The new contract was not funded in FY22 but is expected to be awarded in early FY23. When the new contract is issued, these sites will be updated in the monthly status report. |
| 2022 Environmental Program Support Services | N. Peters / Chenega | In a letter dated April 26, 2022, the Ohio EPA provided comments on the Draft Property Management Plan Appendices. Comment responses were delayed while waiting on the pending contract award. The new Environmental Program Support Services contract was awarded on September 29, 2022. |
| 5-Year Review | Tanner Reliford / DAWSON | The Ohio EPA approved the Army's responses to their comments on August 26, 2022. A final copy of the Five Year Review will be issued to all stakeholders in October 2022 once the public notice affidavits are received. |
| RVAAP-66 Facility Wide Ground Water Monitoring | J. Trumble / Leidos | On September 20, 2022, the Army submitted responses to Ohio EPA comments on the Draft Monitoring Well Installation Plan. On September 21, 2022, the Army submitted the Final Annual FWGWMP Report. On September 27, 2022, Leidos began the Fall 2022 FWGWMP well sampling. |
| VEG Remediation Contract | N. Peters / Alaniz-Endpoint JV (AEJ) | The Draft Remedial Action Completion Report was submitted to the Ohio EPA on August 29, 2022. The Ohio EPA review of that report is on-going. This contract ended on September 26, 2022. Once Ohio EPA comments are received, the Army will discuss a path forward on how to address Ohio EPA comments and finalize the RACR report. Any locations that did not meet the cleanup goals will be addressed under a future contract. |

A. Describe difficulties encountered during the reporting period and actions taken to rectify any difficulties

None.

B. Identify changes in key personnel

None.

RVAAP RESTORATION PROGRAM - DFFO MONTHLY SUMMARY REPORT
September 2022

C. List target and actual completion dates for each element of activity, including project completion

The actual completion dates and target dates where applicable are provided with the status of activities in Section A.

D. Provide an explanation for any deviation from applicable schedules

None.

E. Indicate how much soil and groundwater was generated and/or transported and disposed as part of RVAAP restoration activities

Leidos has three (3) 55-gallon drums of liquid IDW staged at Building 1036 on secondary containment from the Spring 2022 FWGWMP sampling event. The waste is Nonhazardous and labeled as such. Inspections are being conducted monthly while awaiting proper transport and disposal. The IDW report was finalized in September 2022 and proper transport and disposal is being coordinated.

F. Describe activities planned for the following month (October 2022)

1. The new Environmental Support Services Contract with Chenega was awarded on September 29, 2022. In October, this new contract will get started. Chenega will restore access to REIMS and the public website and begin preparing the RTCs for the Draft Property Management Plan.
2. Leidos plans on continuing, and completing the Fall FWGWMP well sampling, and conducting the Fall 2022 well gauging event.
3. Pending receipt of Ohio EPA concurrence with the RTCs, Leidos will finalize the RI Report for Facility-wide Sewers.
4. HGL will submit the Preliminary Draft Remedial Action QAPP/Work Plan for the Group 8 MRS
5. Arcadis will wait for approval of the RTCs on the ODA2 UFP-QAPP; pending acceptance of the RTCs, the Final ODA2 UFP-QAPP will be submitted.
6. Dawson plans on submitting the Final archive version of the 5-Year Review report.