Draft

Project Management Plan for the 2008 Performance-Based Acquisition of Environmental Investigation and Remediation

Revision 0

Ravenna Army Ammunition Plant Ravenna, Ohio

October 10, 2008

Contract No. W912QR-04-D-0028 Delivery Order No. 0001

Prepared for:



US Army Corps of Engineers.

United States Army Corps of Engineers Louisville District

Prepared by:



SAIC Engineering of Ohio, Inc. 8866 Commons Boulevard, Suite 201 Twinsburg, Ohio 44087

3833.20081010.001

REPORT DOCUMENTATION PAGE					Form Approved OMB No. 0704-0188	
The public reporting burden for this collection of information is estimated to average 1 hour per response, including the time for reviewing instructions, searching existing data sources, gathering and maintaining the data needed, and completing and reviewing the collection of information. Send comments regarding this burden estimate or any other aspect of this collection of information, including suggestions for reducing the burden, to Department of Defense, Washington Headquarters Services, Directorate for Information Operations and Reports (0704-0188), 1215 Jefferson Davis Highway, Suite 1204, Arlington, VA 22202-4302. Respondents should be aware that notwithstanding any other provision of law, no person shall be subject to any penalty for failing to comply with a collection of information if it does not display a currently valid OMB control number. PLEASE DO NOT RETURN YOUR FORM TO THE ABOVE ADDRESS.						
1. REPORT DATE (DD-MM-YYYY) 10-10-2008	2. REPO	DRT TYPE Technica	1		 DATES COVERED (From - To) July 2008 to October 2008 	
4. TITLE AND SUBTITLE Draft Project Management Plan for the 2008 Performance-Based Acquisition			Acquisition	5a. CONTRACT NUMBER W912QR-04-D-0028		
Ravenna Army Ammunition Plant Ravenna, Ohio	t			56. GRANT NUMBER NA		
				5c. PROGRAM ELEMENT NUMBER NA		
 AUTHOR(S) Science Applications International 	l Corporat	ion, Inc.		5d. PROJECT NUMBER Delivery Order 0001		
				5e. TAS	NA NA	
				5f. WO	rk unit number NA	
 PERFORMING ORGANIZATION NAME(S) AND ADDRESS(ES) Science Applications International Corporation, Inc. 8866 Commons Boulevard, Suite 201 Twinsburg, OH 44087 				8. PERFORMING ORGANIZATION REPORT NUMBER 3833.20081010.001		
9. SPONSORING/MONITORING AGENCY NAME(S) AND ADDRESS(ES) USACE - Louisville District U.S. Army Corps of Engineers, Louisville District)		10. SPONSOR/MONITOR'S ACRONYM(S) CELRL-ED-EE	
P.O. Box 59 Louisville, Kentucky 40202-0059				NUMBER(S)		
12. DISTRIBUTION/AVAILABILITY STATEMENT Reference Distribution Page.						
13. SUPPLEMENTARY NOTES None.						
14. ABSTRACT This Project Management Plan presents SAIC's approach to execute the 2008 Performance-Based Contract for Environmental Investigation and Remediation at the Ravenna Army Ammunition Plant.						
15. SUBJECT TERMS Project Management Plan, remediation, human health risk, ecological risk						
16. SECURITY CLASSIFICATION OF	:	17. LIMITATION OF	18. NUMBER	19a. NAI	ME OF RESPONSIBLE PERSON	
a. REPORT b. ABSTRACT c. T	HIS PAGE	ABSTRACT	OF PAGES	19b. TELEPHONE NUMBER (Include area code)		

DISCLAIMER STATEMENT

This report is a work prepared for the United States Government by Science Applications International Corporation. In no event shall either the United States Government or Science Applications International Corporation have any responsibility or liability for any consequences of any use, misuse, inability to use, or reliance on the information contained herein, nor does either warrant or otherwise represent in any way the accuracy, adequacy, efficacy, or applicability of the contents hereof.

CONTRACTOR STATEMENT OF INDEPENDENT TECHNICAL REVIEW

Science Applications International Corporation (SAIC) has completed the Draft Project Management Plan for the 2008 Performance-Based Acquisition for Environmental Investigation and Remediation at the Ravenna Army Ammunition Plant, Ravenna, Ohio. Notice is hereby given that an independent technical review has been conducted that is appropriate to the level of risk and complexity inherent in the project. During the independent technical review, compliance with established policy principles and procedures, utilizing justified and valid assumptions, was verified. This included review of data quality objectives; technical assumptions; methods, procedures, and materials to be used; the appropriateness of data used and level of data obtained; and reasonableness of the results, including whether the product meets the customer's needs consistent with law and existing United States Army Corps of Engineers policy.

M.T. Boesele

MaryAnn Bogucki Study/Design Team Leader

Jed Thomas, P.E. Independent Technical Review Team Leader

Significant concerns and the explanation of the resolution are as follows:

Internal SAIC Independent Technical Review comments are recorded on a Document Review Record per SAIC quality assurance procedure QAAP 3.1. This Document Review Record is maintained in the project file. Changes to the report addressing the comments have been verified by the Study/Design Team Leader. As noted above, all concerns resulting from independent technical review of the project have been considered.

W. Hein Jago

Principal w/ A-E firm

10/09/08 Date

10/9/08

10/09/08 Date

Draft

Project Management Plan for the 2008 Performance-Based Acquisition of Environmental Investigation and Remediation

Volume One - Main Report Version 1.0

Ravenna Army Ammunition Plant Ravenna, Ohio

Contract No. W912QR-04-D-0028 Delivery Order No. 0001

Prepared for:

U.S. Army Corps of Engineers 600 Martin Luther King, Jr. Place Louisville, Kentucky 40202

Prepared by:

Science Applications International Corporation 8866 Commons Boulevard, Suite 201 Twinsburg, Ohio 44087

October 10, 2008

DOCUMENT DISTRIBUTION for the Draft Project Management Plan for the 2008 Performance-Based Acquisition of Environmental Investigation and Remediation Ravenna Army Ammunition Plant Ravenna, Ohio

	Number of	Number of
Name/Organization	Printed Copies	Electronic Copies
Mark Krivansky, USAEC	0	1
Katie Elgin, RTLS-ENV	1	1
Mark Patterson, RVAAP Facility Manager	2	2
Glen Beckham, USACE – Louisville District	1	1
Mark Nichter, USACE – Louisville District	1	1
Eileen Mohr, Ohio EPA-NEDO	1	1
Bonnie Buthker, Ohio EPA-SWDO	1	1
REIMS	0	1
Kevin Jago, SAIC	1	1

Ohio EPA-NEDO = Ohio Environmental Protection Agency-Northeast District Office

Ohio EPA-SWDO = Ohio Environmental Protection Agency-Southwest District Office

REIMS = Ravenna Environmental Information Management System

RTLS-ENV = Ravenna Training and Logistics Site Environmental Specialists

RVAAP = Ravenna Army Ammunition Plant

SAIC = Science Applications International Corporation

USACE = United States Army Corps of Engineers

USAEC = Unites States Army Environmental Command

1	TABLE OF CONTENTS	
2	LIST OF TABLES	iii
3	LIST OF FIGURES	iii
4	LIST OF ACRONYMS	v
5		
6	1.0 INTRODUCTION	1-1
7	1.1 PURPOSE AND SCOPE	1-2
8	1.2 PLAN ORGANIZATION	1-2
9	2.0 SITE BACKGROUND	2-1
10	2.1 GENERAL FACILITY DESCRIPTION	2-1
11	2.2 AREAS OF CONCERN OPERATIONAL HISTORY	2-2
12	2.3 CURRENT STATUS OF AREAS OF CONCERN	2-6
13	3.0 SUMMARY OF WORK AND PROPOSED REMEDIAL APPROACH	3-1
14	3.1 SUMMARY OF WORK	
15	3.2 BASELINE REMEDIAL APPROACH	
16	4.0 PROJECT EXECUTION AND COORDINATION	4-1
17	4.1 PROJECT EXECUTION	4-1
18	4.1.1 Sampling and Analysis Plans	4-2
19	4.1.2 Site Safety and Health Plans	4-2
20	4.1.3 Quality Control Plans	4-3
21	4.1.4 Storm Water Pollution Prevention Plans	4-3
22	4.1.5 Other Requirements and Notifications	4-3
23	4.2 SITE LOGISTICS AND COORDINATION	4-4
24	4.3 GOVERNMENT FURNISHED RESOURCES	
25	5.0 PROJECT ORGANIZATION/RESOURCES	5-1
26	5.1 PROJECT ORGANIZATION, ROLES, AND RESPONSIBILITIES	5-1
27	5.1.1 SAIC Management	5-1
28	5.1.2 Subcontractor Management	5-3
29	5.2 RVAAP INTERESTED PARTIES	5-3
30	5.3 PUBLIC INVOLVEMENT	
31	5.4 PROJECT DELIVERABLES	5-4
32	6.0 PROJECT REPORTING	6-1
33	6.1 BIWEEKLY STATUS TELECONFERENCES	6-1
34	6.2 MONTHLY PROGRESS REPORTS	6-1
35	6.3 SCHEDULE UPDATES	6-2
36	6.4 RECORDS/DATA MANAGEMENT	6-2

1	TABLE OF CONTENTS (continued)
2	7.0 PROJECT SCHEDULE AND MILESTONES7-1
3	7.1 PROJECT SCHEDULE AND PROJECT DELIVERABLE MILESTONES
4	7.2 PROJECT PAYMENT MILESTONES
5	8.0 REFERENCES
6	
7	
8	LIST OF TABLES
9	
10	Table 1-1. RVAAP 2008 PBA Performance Requirements Summary 1-3
11	Table 3-1. Anticipated Future Land Uses for RVAAP 2008 PBA AOCs
12	Table 3-2. Summary of Baseline Remedial Action Approaches for AOCs Included in the RVAAP
13	2008 PBA
14	Table 5-1. Deliverable Approval Matrix 5-6
15	Table 7-1. Payment Milestone Plan for the RVAAP 2008 PBA
16	
17	
18	LIST OF FIGURES
19	
20	Figure 2-1. General Location and Orientation of RVAAP/RTLS
21	Figure 2-2. RVAAP/RTLS Facility Map
22	Figure 3-1. Decision Process to Identify Need for Remedial Action
23	Figure 5-1. Project Organizational Chart
24	Figure 6-1. RVAAP Monthly Progress Report Template
25	Figure 7-1. Project Schedule for the RVAAP 2008 PBA7-3

1	LIST OF ACRONYMS			
2				
3	ADR/EMS	Automated Data Review/Environmental Data Management System		
4	AOC	Area of Concern		
5	BRACD	Base Realignment and Closure Division		
6	CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act		
7	CIH	Certified Industrial Hygienist		
8	CQA	Certified Quality Auditor		
9	CQAP	Contractor Quality Assurance Plan		
10	COC	Chemical of Concern		
11	COPC	Chemical of Potential Concern		
12	COR	Contracting Officer's Representative		
13	CPG	Certified Professional Geologist		
14	CQA	Certified Quality Auditor		
15	CQM	Construction Quality Management		
16	CSP	Certified Safety Professional		
17	DoD	Department of Defense		
18	EPC	Exposure Point Concentration		
19	ERIS	Environmental Restoration Information System		
20	FS	Feasibility Study		
21	FWGWMP	Facility-wide Groundwater Monitoring Program		
22	IDW	Investigation-Derived Waste		
23	IRP	Installation Restoration Program		
24	LUC	Land Use Controls		
25	MARC	Multiple Award Remediation Contract		
26	MEC	Munitions and Explosives of Concern		
27	MMRP	Military Munitions Response Program		
28	MNA	Monitored Natural Attenuation		
29	NCP	National Contingency Plan		
30	MRS	Munitions Response Site		
31	NELAC	National Environmental Laboratory Accreditation Conference		
32	NEPA	National Environmental Policy Act		
33	NFA	No Further Action		
34	NGB	National Guard Bureau		
35	NTA	NACA Test Area		
36	OHARNG	Ohio Army National Guard		
37	Ohio EPA	Ohio Environmental Protection Agency		
38	ODA#1	Open Demolition Area #1		
39	O&M	Operations & Maintenance		
40	OSHA	Occupational Safety and Health Administration		
41	PAH	Polycyclic Aromatic Hydrocarbon		
42	PBA	Performance Based Acquisition		
43	PE	Professional Engineer		

1		LIST OF ACRONYMS (continued)
2		
3	PG	Professional Geologist
4	PMP	Project Management Plan
5	PP	Proposed Plan
6	PPE	Personal Protective Equipment
7	PWS	Performance Work Statement
8	QA	Quality Assurance
9	QAPP	Quality Assurance Project Plan
10	QASP	Quality Assurance Surveillance Plan
11	QC	Quality Control
12	RA	Remedial Action
13	RAB	Restoration Advisory Board
14	RAO	Remedial Action Objective
15	RC	Remedy Complete
16	RD	Remedial Design
17	REIMS	RVAAP Environmental Information Management System
18	RI	Remedial Investigation
19	RIP	Remedy in Place
20	ROD	Record of Decision
21	RTLS	Ravenna Training and Logistics Site
22	RVAAP	Ravenna Army Ammunition Plant
23	SAIC	Science Applications International Corporation
24	SAP	Sampling and Analysis Plan
25	SC	Site Closeout
26	SI	Site Investigation
27	SSHP	Site-Specific Safety and Health Plan
28	SVOC	Semivolatile Organic Compound
29	SWPPP	Storm Water Pollution Prevention Plan
30	TNT	2,4,6-trinitrotoluene
31	USACE	United States Army Corps of Engineers
32	USACHPPM	United States Army Center for Health Promotion and Preventive Medicine
33	USAEC	United States Army Environmental Center
34	VOC	Volatile Organic Compound
35	WBG	Winklepeck Burning Grounds
36	WOE	Weight-of-Evidence

1 **1.0 INTRODUCTION**

Science Applications International Corporation (SAIC) has been contracted by the United States Army
 Corps of Engineers (USACE) Louisville District to provide environmental services to achieve remedy

4 complete, remedy in place, site closeout, or approved Record of Decision (ROD) for specified

environmental media at 18 areas of concern (AOCs) at the Ravenna Army Ammunition Plant (RVAAP)

- 5 environmental media at 18 areas of concern (AOCs) at the Ravenna Army Annhumur
- 6 in Ravenna, Ohio. The 18 AOCs to be addressed are:
- 7
- 8 RVAAP-06: C-Block Quarry;
- 9 RVAAP-12: Load Line 12;
- 10 RVAAP-13: Building 1200;
- RVAAP-19 and -R-01^a: Landfill North of Winklepeck Burning Grounds (WBG);
- 12 RVAAP-29: Upper and Lower Cobbs Pond;
- 13 RVAAP-33: Load Line 6;
- RVAAP-38: NACA Test Area (NTA);
- 15 RVAAP-39: Load Line 5;
- 16 RVAAP-40: Load Line 7;
- 17 RVAAP-41: Load Line 8;
- 18 RVAAP-42: Load Line 9;
- 19 RVAAP-43: Load Line 10;
- 20 RVAAP-44: Load Line 11;
- RVAAP-45: Wet Storage Area;
- RVAAP-46: Buildings F-15 and F-16;
- 23 RVAAP-48: Anchor Test Area;
- RVAAP-50 and -R-01^a: Atlas Scrap Yard; and
- 25 RVAAP-67: Facility-Wide Sewers.
- ^aRVAAP-19-R-01 and RVAAP-50-01 designate Military Munitions Response Program (MMRP) sites that overlap the environmental AOCs.
- 28

29 In addition, SAIC is tasked to complete installation and four quarters of sampling of six bedrock 30 monitoring wells as part of facility-wide groundwater investigation. This work is being performed under 31 a firm fixed price basis in accordance with USACE, Louisville District, Multiple Award Remediation 32 Contract (MARC) W912QR-04-D-0028, Delivery Order No. 0001, under a Performance Based Acquisition (PBA). The Army's goal for completion of all work under the PBA is September 30, 2014. 33 34 The performance objectives to complete all necessary work at the 18 AOCs at the facility-wide 35 groundwater investigation by SAIC's proposed date of December 12, 2013, were specified in the 36 Performance Work Statement (PWS) issued by the Army on June 20, 2008 (USACE 2008). These

- 37 performance objectives are summarized in Table 1-1.
- 38

39 In addition, planning and performance of all elements of this PBA will be in accordance with the

- 40 requirements of the Ohio Environmental Protection Agency (Ohio EPA) Director's Findings and Orders
- 41 for RVAAP, dated June 10, 2004 (Ohio EPA 2004). The portion of the Ohio EPA Director's Findings
- 42 and Orders pertinent to this PBA is the requirement to develop a Remedial Investigation/Feasibility Study
- 43 (RI/FS), a Proposed Plan (PP), a ROD or other appropriate document, and a remedy for each AOC at the

1	RVAAP in conformance with the Comprehensive Environmental Response, Compensation, and Liability			
2	Act (CERCLA), the National Contingency Plan (NCP), as well as the Director's Findings and Orders.			
3				
4	1.1 PURPOSE AND SCOPE			
5				
6	As part of this project, SAIC is tasked with the development of a Project Management Plan (PMP). This			
7	PMP summarizes SAIC's overall technical and management approach to achieve the PWS performance			
8	objectives for specified environmental media by a proposed date of December 12, 2013, and includes a			
9	project schedule (detailing deliverable target and milestone dates), project team roles and responsibilities,			
10	and a deliverable matrix in accordance with the performance objectives listed in the PWS (USACE 2008).			
11	This PMP also addresses coordination with RVAAP stakeholders other than the Army and Ohio EPA, as			
12	well as other facility environmental and operational activities.			
13				
14	This PMP is considered a living document and will be updated, if necessary, after completion of major			
15	deliverable milestones to address significant changes to the overall technical and/or management			
16	approach. Updates to the PMP shall be noted as Revisions and sequentially numbered. The approved			
17	PMP will initially be designated as Revision 0.			
18				
19	1.2 PLAN ORGANIZATION			
20				
21	The remaining sections of this PMP are organized as follows:			
22				
23	• Section 2: Site Background:			
24	• Section 2: Summary of Work and Proposed Remedial Approach;			
25	• Section 4: Project Execution and Coordination;			
26	• Section 5: Project Organization/Resources;			
27	• Section 6: Project Reporting;			
28	• Section 7: Project Schedule and Milestones; and			
29	• Section 8: References.			
3U 21	Section 2 commentions for all the and AOC hasher cound information. Section 2 coulines the initial technical			
31	Section 2 summarizes facility and AOC background information. Section 3 outlines the initial technical			
32 22	approach developed for attaining performance milestones at each AOC to achieve response complete,			
33 24	remedy in place, or site closeout. Section 4 summarizes execution and coordination activities. SAIC will			
34	manage the project with the team organization and resources described in Section 5. Project reporting			
35	requirements and communication are described in Section 6. This established infrastructure will be			

- 36 utilized to ensure performance to the schedule and milestones (Section 7) and that project coordination
- 37 (Section 4) is fully addressed and completed.

Performance Objective	Performance Standards
Ta	sk 1
Approved Project Management Plan (PMP) and Quality Assurance Surveillance Plan (QASP):	Army approval through the COR and Ohio EPA approval (e.g., receipt of Ohio EPA documentation confirming PMP approval).
 Draft PMP and QASP within 30 days of contract award: 	
• Final PMP and QASP within 30 days of receipt of Contracting Officer's Representative (COR) comments on the drafts	
Tas	sk 2
Achieve an approved Record of Decision (ROD) for all	Army approval through the COR and Ohio EPA approval
media except groundwater for the following AOCs within five years of contract award:	(e.g., receipt of Ohio EPA documentation confirming ROD approval) within five years of contract award.
• RVAAP-06: C-Block Quarry	
• RVAAP-12: Load Line 12*	
• RVAAP-13: Building 1200	
 RVAAP-19: Landfill North of Winklepeck Burning Grounds 	
 RVAAP-29: Upper and Lower Cobb Ponds 	
RVAAP-33: Load Line 6	
 RVAAP-38: NACA Test Area 	
• RVAAP-39: Load Line 5	
• RVAAP:40: Load Line 7	
• RVAAP-41: Load Line 8	
• RVAAP-42: Load Line 9	
• RVAAP-43: Load Line 10	
• RVAAP-44: Load Line 11	
• RVAAP-45: Wet Storage Area	
• RVAAP-46: F-15 and F-16	
 RVAAP-48: Anchor Test Area 	
 RVAAP-50: Atlas Scrap Yard 	
* For Load Line 12, ROD required for surface water and	
wet sediment only.	
For any division, the continuets is to a shirts any set	Army approval through the COR and Obio FPA approval
For groundwater, the contractor is to achieve an approved remedial investigation/feasibility study (PI/FS) for these	(e.g., receipt of Ohio EPA documentation confirming RI and
AOCs within five years of contract award	(S.g., receipt of onio Diff december and contract award.
AGEs whill live years of contract award.	
Ta	sk 3
Achieve approval of well installation of six wells into the	Army approval through the COR and Ohio EPA approval
basal portion of the Sharon Conglomerate Aquifer by 30	(e.g., receipt of documentation confirming monitoring report
June 2010. Well location will be identified by USACE	approval) by 30 June 2010 (this date is scheduled to
during the pre-bid site visit. Conduct required groundwater	coordinate with other Facility-wide Groundwater
sampling and analysis events.	Monitoring Program (FWGWMP) activities). Well
	installation, sampling and analysis will be conducted
	pursuant to the FWGWMP.

Performance Objective	Performance Standards			
Task 4				
Achieve an approved interim ROD at the following AOC by	RVAAP-66: Army approval through the COR and Ohio			
June 30, 2010: RVAAP-66: Facility-Wide Groundwater, Groundwater at Load Line-12 only.	EPA approval (e.g., receipt of Ohio EPA documentation confirming ROD approval).			
Achieve an approved ROD at the following AOC within five years of task award: RVAAP-67: Facility-wide Sewers (includes all load lines, LL-1 thru LL-12).	RVAAP-67: Army approval through the COR and Ohio EPA approval (e.g., receipt of documentation confirming			
Optiona	Il Task 5			
Achieve Remedy in Place (RIP), Response Complete (RC), remedial action objectives (RAO), or Site Closeout (SC) status for soil, dry sediment, wet sediment, and surface water at the following AOCs within five years of contract modification for this award:	Army approval through the COR and Ohio EPA approval (e.g., receipt of Ohio EPA documentation confirming RIP/RC; RAO or SC) within five years of contract modification for this award.			
 RVAAP-06: C-Block Quarry RVAAP-12: Load Line 12 (*) RVAAP-13: Building 1200 RVAAP-19 and -R-01^a: Landfill North of Winklepeck Burning Grounds (WBG) RVAAP-29: Upper and Lower Cobb Ponds RVAAP-33: Load Line 6 RVAAP-33: Load Line 6 RVAAP-38: NACA Test Area RVAAP-39: Load Line 5 RVAAP-40: Load Line 7 RVAAP-41: Load Line 7 RVAAP-41: Load Line 8 RVAAP-42: Load Line 9 RVAAP-43: Load Line 10 RVAAP-44: Load Line 11 RVAAP-45: Wet Storage Area RVAAP-46: F-15 and F-16 RVAAP-48: Anchor Test Area RVAAP-50 and -R-01^a: Atlas Scrap Yard RVAAP-67: Facility-wide Sewers ^aRVAAP-19-R-01 and RVAAP-50-01 designate Military Munitions Response Program (MMRP) sites that overlap the environmental AOCs. * for surface water and wet sediment only At Atlas Scrap Yard, RVAAP-50 (also RVAAP-50-R-01), the Military Munitions Response Plan (MMRP) and CERCLA-regulated hazardous substances contamination is overlapping. Contractor shall conduct munitions and explosives of concern (MEC) removals at this AOC in order to facilitate the installation restoration program (IRP) remediation. The portion of the Landfill North of WBG (RVAAP-19 and PVA AP 10 P. 01) where a cap is to be installed over useta 				
RVAAP-19-R-01) where a cap is to be installed over waste disposal trenches overlaps with magnetic anomalies identified in the MMRP site investigation (SI). Contractor shall conduct MEC removals at this AOC in order to facilitate the IRP remediation.				

Table 1-1. RVAAP 2008 PBA Performance Requirements Summary (continued)

1 2.0 SITE BACKGROUND

2 2.1 GENERAL FACILITY DESCRIPTION

3

When the RVAAP Installation Restoration Program (IRP) began in 1989, the RVAAP was identified as a 21,419-acre facility. The property boundary was resurveyed by the Ohio Army National Guard (OHARNG) over a two year period (2002 and 2003), and the actual total acreage of the property was found to be 21,683.289 acres. As of February 2006, a total of 20,403 acres of the former 21,683 acre RVAAP have been transferred to the National Guard Bureau (NGB) and subsequently licensed to the OHARNG for use as a military training site, the Ravenna Training and Logistics Site (RTLS). The current RVAAP consists of 1,280 acres in various parcels throughout the OHARNG RTLS.

11

12 The RTLS is located in northeastern Ohio within Portage County and Trumbull County, approximately 3 13 miles (4.8 km) east-northeast of the city of Ravenna and approximately 1 mile (1.6 km) northwest of the 14 city of Newton Falls. The RVAAP portions of the property are solely located within Portage County. The 15 RTLS is a parcel of property approximately 11 miles (17.7 km) long and 3.5 miles (5.6 km) wide 16 bounded by State Route 5, the Michael J. Kirwan Reservoir, and the CSX System Railroad on the south; 17 Garret, McCormick, and Berry roads on the west; the Norfolk Southern Railroad on the north; and State 18 Route 534 on the east (see Figures 2-1 and 2-2). The RTLS is surrounded by several communities: 19 Windham on the north; Garrettsville 6 miles (9.6 km) to the northwest; Newton Falls 20 1 mile (1.6 km) to the southeast; Charlestown to the southwest; and Wayland 3 miles (4.8 km) to the 21 south.

22

The entire 21,683-acre parcel was an industrial facility that was government-owned and contractoroperated when the RVAAP was operational (the RTLS did not exist at that time). The RVAAP IRP encompasses investigation and cleanup of past activities over the entire 21,683 acres of the former RVAAP; therefore, references to the RVAAP in this document indicate the historical extent of the RVAAP, which is inclusive of the combined acreages of the current RTLS and RVAAP, unless otherwise specifically stated.

29

30 Industrial operations at the former RVAAP consisted of 12 munitions-assembly facilities referred to as 31 "load lines." Load Lines 1 through 4 were used to melt and load 2,4,6-trinitrotoluene (TNT) and 32 Composition B into large-caliber shells and bombs. The operations on the load lines produced explosive 33 dust, spills, and vapors that collected on the floors and walls of each building. Periodically, the floors and 34 walls were cleaned with water and steam. Following cleaning, the waste water, containing TNT and 35 Composition B, was known as "pink water" for its characteristic color. Pink water was collected in 36 concrete holding tanks, filtered, and pumped into unlined ditches for transport to earthen settling ponds. 37 Load Lines 5 through 11 were used to manufacture fuzes, primers, and boosters. Potential contaminants 38 in these load lines include lead compounds, mercury compounds, and explosives. From 1946 to 1949, 39 Load Line 12 was used to produce ammonium nitrate for explosives and fertilizers prior to use as a

40 weapons demilitarization facility.

In 1950, the facility was placed in standby status and operations were limited to renovation, demilitarization, and normal maintenance of equipment, along with storage of munitions. Production activities were resumed from July 1954 to October 1957 and again from May 1968 to August 1972. In addition to production missions, various demilitarization activities were conducted at facilities constructed at Load Lines 1, 2, 3, and 12. Demilitarization activities included disassembly of munitions and explosives melt-out and recovery operations using hot water and steam processes. Periodic demilitarization of various munitions continued through 1992.

8

9 In addition to production and demilitarization activities at the load lines, other facilities at RVAAP include AOCs that were used for the burning, demolition, and testing of munitions. These burning and demolition grounds consist of large parcels of open space or abandoned quarries. Potential contaminants at these AOCs include explosives, propellants, metals, and waste oils. Other types of AOCs present at RVAAP include landfills, an aircraft fuel tank testing facility, and various general industrial support and maintenance facilities.

15

16 2.2 AREAS OF CONCERN OPERATIONAL HISTORY

17

RVAAP-06, C-Block Quarry: This AOC is an abandoned quarry approximately 0.3 acres in size that was used as a disposal area for annealing process wastes (chromic acid), spent pickle liquors from brass finishing, fill dirt, and some construction and demolition type materials during the 1950s. The quarry bottom has a measured maximum depth of 25 feet below the surrounding grade; the fill material ranges in depth from 1.5 to 5 feet below grade. At present, the AOC is heavily forested with trees of one foot diameter or larger.

24

25 RVAAP-12, Load Line 12: Load Line 12 is an 80-acre former ammonium nitrate manufacturing facility 26 operational from 1941 to 1946. From 1941 to 1943, explosive grade ammonium nitrate was manufactured 27 at Load Line 12. Various production, renovation, and demilitarization operations were performed at a 28 number of locations on the AOC after the termination of ammonium nitrate production in 1943. Load 29 Line 12 was leased by the Silas Mason Company from 1946 to 1949 to manufacture fertilizer grade 30 ammonium nitrate. Building 904 was used for demilitarization work and bomb melt out from 1949 to 31 1993. An Ohio EPA-permitted pink water treatment plant located near Building 904 was taken out of 32 service in 2000. From 1965 to 1967, Hercules Alcor, Inc. leased Building FF-19 to produce aluminum 33 chloride. A former steam plant located in the southern portion of the AOC used fuel oil and coal at 34 various times over the years as fuel. All buildings have been demolished to grade. An explosives composting pilot study in 1999 involved removal of about 1,500 ft³ of soil from four pits near Building 35 36 904 and composting at RVAAP Load Line 4's Building G-4 Warehouse.

37

RVAAP-13, Building 1200: Building 1200 was used from approximately 1941 to 1971 for ammunition demilitarization by steaming munitions rounds. The AOC is comprised of a recently demolished building footprint and the surrounding land, a 0.5-acre sedimentation pond, and the ditch leading to the sedimentation pond. The steam decontamination generated pink water, which drained to the sedimentation pond from the former Building 1200. Overflow from the sedimentation pond discharged into Sand Creek.

RVAAP-19 and -R-01, Landfill North of WBG: The Landfill North of WBG is an approximately 2.5-acre 1 2 unlined landfill located upgradient of a wetland. Dates of operation vary among historical documents; 3 however, the RVAAP Installation Action Plan currently indicates the AOC was operational between 1969 4 and 1976, during which time the AOC accepted general refuse and wastes such as booster cups, aluminum liners, municipal waste, explosive and munitions waste and ash, and scrap metal from the 5 WBG. The landfill is not capped and debris is exposed along the northern toe slope. The landfill is 6 7 adjacent to a wetland area to the north, which is approximately 15 feet lower in elevation from the top of 8 the landfill. Another large wetland area is located to the south and is fed by a stream channel which enters 9 the wetland from the west.

10

RVAAP-29, Upper and Lower Cobbs Pond: Upper Cobbs Pond is approximately 5 acres in size and ranges from 3-8 ft in depth. Lower Cobbs Pond is approximately 3.5 acres in size and ranges from 2-7 ft in depth. From 1941 to 1971, the ponds were utilized as sedimentation basins for discharges from Load Line 3 and Load Line 12 sawdust filtration units, wash water, storm water runoff, and surface water runoff. These discharges may have contained explosives, propellants, metals, semivolatile organic compounds (SVOCs), and volatile organic compounds (VOCs).

17

18 RVAAP-33, Load Line 6: Load Line 6 is approximately 51 acres in size. From 1941 to 1945, Load Line 6 19 operated primarily as a fuze assembly line; Building 2F-4 was used as a fulminate mixing building. In the 20 1950s, Load Line 6 was utilized by Firestone Defense Research for the research and development of 21 various kinds of charges for armor penetration (e.g., shaped, fragmenting disc). Load Line 6 was again 22 used by Firestone Defense Corporation during the late 1970s for applied research and development of 23 shaped charges for the Department of Defense (DoD). All buildings at the AOC have since been 24 demolished, and only the test chamber foundation and concrete blocks around the test pond remain at the 25 AOC. A Munitions Response Site (designated RVAAP-33-R-01) associated with a portion of the former 26 Firestone Test Facility exists within the southernmost portion of Load Line 6.

27

28 RVAAP-38, NACA Test Area: The NTA is an approximately 12-acre AOC formerly used as an aircraft 29 test area to develop crash-worthy fuel tanks and/or high flashpoint aviation fuel. Some aircraft were 30 buried at the AOC after the tests. Remaining cultural features at NTA include a concrete crash strip and 31 footings of former operations buildings at the west end of the crash strip. A concrete-walled well pit 32 exists at the terminus of the crash strip. Hinkley Creek is adjacent to the AOC along the west and south 33 boundaries and receives surface drainage from the AOC via natural drainage conveyances. Open 34 Demolition Area #1 (ODA#1) is co-located within the NTA, immediately south of the crash strip. 35 ODA#1 was used from 1941 to 1949 as an open demolition and burning ground and subsequently as a 36 parking area for aircraft to be used in NTA test operations. ODA#1 has been investigated separately from 37 NTA and was subject to a prior removal action to address munitions and explosives of concern (MEC), as 38 well as chemical contamination. ODA#1 is not included in the scope of the RVAAP 2008 PBA as part of 39 NTA; however, characterization data from ODA#1 investigations that are relevant to NTA, in particular 40 surface water and wet sediment data, will be utilized as needed. In addition, the suspected Mustard Agent 41 Burial Site (RVAAP-28) is located to the southwest of the AOC south of Hinkley Creek, although the 42 exact location of this AOC has not been defined. The Mustard Agent Burial Site is not included in the

1 scope of the RVAAP PBA as part of NTA. However, as with ODA#1, historical data from the Mustard

2 Agent Burial Site that may be relevant to NTA will be utilized as needed.

3

4 *RVAAP-39, Load Line 5:* Load Line 5 is a 39-acre AOC that consisted of 18 process buildings. The AOC

5 operated as a finished product assembly line from 1941 to 1945 to produce fuzes for artillery projectiles.

6 Operations were discontinued at the end of World War II and process equipment was removed in 1945.

7 Load Line 5 has been inactive for more than 50 years and is overgrown with vegetation consisting of

- 8 young trees and scrub vegetation. The buildings, including slabs and foundations, have since been9 removed.
- 10

11 RVAAP-40, Load Line 7: Load Line 7 is a 37-acre AOC formerly used as a booster loading and assembly 12 line for artillery projectiles. Operations occurred from 1941 until the end of World War II; the booster 13 process equipment was removed in 1945. In 1968, the line was modified to produce M-406 High 14 Explosive and M-407A1 practice 40 mm rounds. A total of 16,000,000 (40-mm) projectiles were 15 assembled at Load Line 7 from 1969-1970, at which time the line was deactivated and the equipment 16 removed. The line was reactivated for the research and development of high explosive shape charges until 17 1993. From 1989 through 1993, pink water associated with TNT processing was treated at the Load Line 18 7 treatment plant operating under an Ohio wastewater discharge permit. Load Line 7 has been inactive 19 since 1993 and is overgrown with young trees and scrub vegetation. The buildings, including slabs and 20 foundations, have since been removed.

21

RVAAP-41, Load Line 8: Load Line 8 is a 44-acre AOC that operated as a booster loading and assembly
line from 1941 to 1945. Operations were discontinued at the end of World War II and the process
equipment was removed in 1945. The AOC consisted of 15 process buildings, which have since been
removed. Load Line 8 has not been used since 1945 and is overgrown by trees and scrub vegetation.

26

RVAAP-42, Load Line 9: Load Line 9 is a 69-acre AOC located in the south-central portion of RVAAP.
From 1941 to 1945, Load Line 9 produced detonators. In 1945, the load line was deactivated, and the
equipment removed. There are no documented activities at Load Line 9 since 1945. Infrastructure at Load
Line 9 consists mainly of a gravel road following the perimeter of main production area. The buildings at
Load Line 9 were thermally decontaminated and demolished to 2 ft below ground surface in 2003. The
concrete and brick were crushed to maintain the roads at RVAAP. An unused water tower is the only
structure remaining at Load Line 9.

34

RVAAP-43, Load Line 10: Load Line 10 is a 43-acre AOC, formerly known as the Percussion Element Manufacturing Line, which operated as an initiator blending and loading line from 1941 to 1945. At the end of World War II, the process equipment and production line was placed on standby status. The line was reactivated in 1951 and used to produce primers and percussion elements until it was again placed on standby status in 1956. The line was activated again in 1969 to produce primers until 1971 at which time the line was deactivated permanently and the production equipment removed. The AOC is currently overgrown by trees and scrub vegetation. The buildings, including slabs and foundations, have since been

42 removed.

RVAAP-44, Load Line 11: Load Line 11 is approximately 40 acres in size and was utilized primarily for 1 2 the production of artillery primers and fuzes. During the period from 1941 to 1945, Load Line 11 3 operated at full capacity to produce primers for artillery projectiles. After being placed on standby status 4 in 1945, the load line was reactivated twice, once during the 1951 to 1957 time frame to produce primers, and then again from 1969 to 1971 to produce fuzes in support of the Southeast Asia Conflict. An interim 5 remedial action at the AOC was conducted in 2001, consisting of removal of lead/asbestos-lined sumps, 6 7 lead-contaminated sediment, and solvent-contaminated soil; additionally, some of the sewer lines were 8 also permanently plugged with grout. The buildings, including slabs and foundations, have since been 9 demolished. 10 11 RVAAP-45, Wet Storage Area: The Wet Storage Area is a 36-acre AOC used from 1941 to 1945 to store 12 primary explosives including: lead azide, mercury fulminate and tetryl. The highly explosive, shock

prinary explosives including. lead azide, including functional end terryl. The highly explosive, shock
 sensitive materials were stored in water-filled drums within each of six separate igloos. Four of the igloos
 (WS-1, WS-IA, WS-2, and WS-2A) located in the western portion of the AOC were decontaminated and
 demolished in 2004. The two remaining igloos (WS-3 and WS-3A) are located in the eastern portion of
 the AOC.

17

RVAAP-46, Buildings F-15 and F-16: Buildings F-15 and F-16 are located west of Block D and east of
 Slagle Road. The buildings were used during World War II, the Korean War, and the Vietnam War to test
 miscellaneous explosives and propellants. The number of tests conducted, quantities of materials tested
 and exact dates of testing are unknown. The buildings have been demolished and the building footers
 (approximately 60 ft by 120 ft) remain.

23

RVAAP-48, Anchor Test Area: Although operational information is relatively limited about this research
 and development area, it is believed that the AOC was used for the testing of explosively-driven soil
 anchoring devices. The dates of use for this AOC are unknown. The Anchor Test Area encompasses
 approximately 1 acre and includes several dirt mounds with a nearby sand pit (approximately 6 ft by 30
 ft). There is metal debris in the area.

29

30 RVAAP-50 and -R-01, Atlas Scrap Yard: This AOC is a former construction camp built to house workers 31 during the construction of RVAAP. Following demolition of the facilities following World War II, the 32 area was used as a scrap yard for non-explosive scrap materials, Munitions and Explosives of Concern 33 (MEC) scrap, and wooden ammunition boxes. The RVAAP-50-R-01 munitions response site (MRS) 34 encompasses about 66 acres within the IRP AOC boundary. A MEC removal action was completed in 35 2003, wherein removal of above-grade MEC and ammunition boxes was completed. Currently, the area is 36 covered by thick grass, and miscellaneous non-explosive scrap material including pipes, railroad ballast, 37 railroad ties, concrete rubble and chipped ammunition boxes are staged at the AOC.

38

RVAAP-67, Facility-Wide Sewers: RVAAP-67, Facility-Wide Sewers, is a new AOC created in 2008 and comprised of IRP eligible storm and sanitary sewers located throughout RVAAP, including Load Lines 1-

comprised of IRP eligible storm and sanitary sewers located throughout RVAAP, including Load Lines 1 12 and the Administrative Areas. The sewers sometimes received inadvertent discharges of contaminated

12 and the Administrative Areas. The sewers sometimes received inadvertent discharges of contaminated
 wastewaters from the manufacturing of munitions, and portions of the system contain accumulated

wastewaters from the manufacturing of munitions, and portions of the system contain accumulated
 chemical contaminants. A 2007 Explosive Evaluation of Sewers showed no accumulations of explosive

compounds that would present an explosion hazard (Lakeshore). The sewer system in the plant is divided 1 2 into two sewage basins: a western basin and an eastern basin. The western basin includes the combined 3 sanitary and storm sewers draining the Administrative Areas and sanitary sewers at Load Lines 5-11 that 4 terminate at the George Road Sewage Treatment Plant. Also, several short runs of separated storm sewer exist throughout Load Lines 5-11 in the western basin, terminating in ditches and other drainage features. 5 The eastern basin includes the sanitary sewers draining Load Lines 1-4, Load Line 12, and RVAAP-50 6 7 Atlas Scrap Yard, and terminates at the Sand Creek Sewage Treatment Plant. Load Lines 1-4 and Load 8 Line 12 also have separate storm sewer systems terminating in drainage features such as ditches and 9 retention ponds. 10 11 2.3 CURRENT STATUS OF AREAS OF CONCERN 12 13 Field activities associated with investigations at 17 of the 18 AOCs in the RVAAP 2008 PBA have been 14 conducted to date. No investigation specific to RVAAP-67, Facility-Wide Sewers, has been conducted, as 15 this AOC was newly created in 2008. However, investigations of storm sewers at Load Lines 1, 2, 3, 4, 16 and 12 have been conducted as part of RIs specific to each of these AOCs. These investigations included 17 sampling of accumulated sediment, water within the lines, and video camera surveys. A study to 18 investigate whether explosives accumulated in the sewer lines was completed in 2007 (Lakeshore 19 Engineering Services, Inc. 2007). 20 21 A Final Characterization Report was completed for the following AOCs in 2007 (MKM Engineers 22 2007a): 23 24

- RVAAP-06 C-Block Quarry;
- 25 RVAAP-12 Load Line 12: •
- 26 RVAAP-13 Building 1200 •
- 27 RVAAP-19 and -R-01^a Landfill North of WBG; •
- 28 RVAAP-38 NTA; •
- 29 • RVAAP-39 Load Line 5:
- 30 • RVAAP-40 Load Line 7;
- 31 RVAAP-41 Load Line 8; •
- 32 • RVAAP-43 Load Line 10;
- 33 • **RVAAP-45** Wet Storage Area;
- 34 RVAAP-46 Buildings F-15 and F-16; •
- 35 RVAAP-48 Anchor Test Area; and
- 36 RVAAP-50 and -R-01^a Atlas Scrap Yard.
- 37 ^aRVAAP-19-R-01 and RVAAP-50-01 designate Military Munitions Response Program (MMRP) sites that overlap the 38 environmental AOCs.
- 39
- 40 Previous RI Reports and associated risk assessments have been completed for each of the AOCs 41 summarized below:
- 42
- 43 RVAAP-12 Load Line 12: A Final Phase II RI for all environmental media and a Final FS for soil 44 and dry sediment have been completed (SAIC 2005 and 2006). A Final PP has been completed 45 for soil and dry sediment at this AOC (SAIC 2007).

- RVAAP-29 Upper and Lower Cobbs Pond: A Final Phase II RI Report has been completed
 (MKM Engineers 2005a).
- RVAAP-33 Load Line 6: A Final Phase I RI Report has been completed (MKM Engineers 2007b).
- 5 RVAAP-38 NTA: A Final Phase I RI Report has been completed (SAIC 2001).
- RVAAP-42 Load Line 9: A Final Phase I RI Report has been completed (MKM Engineers 2007b).
- RVAAP-44 Load Line 11: A Final Remedial Investigation Report has been completed (MKM
 Engineers 2005b).



Figure 2-1. General Location and Orientation of RVAAP/RTLS



Figure 2-2. RVAAP/RTLS Facility Map

THIS PAGE INTENTIONALLY LEFT BLANK.

1 3.0 SUMMARY OF WORK AND PROPOSED REMEDIAL APPROACH

2	This section summarizes the work to be performed and the baseline technical approaches developed to			
3	achieve PWS objectives at each of the AOCs included in the RVAAP 2008 PBA. All required			
4	components of the CERCLA decision-making process and remedial actions will be performed to meet			
5	these objectives. Remedial actions for groundwater are not included in the scope of the RVAAP 2008			
6 7	PBA; however, approved RI/FSs for groundwater must be completed for all Task 2 specified AOCs. A			
/	separate interim ROD for groundwater at Load Line 12 is required. Remedial decisions and			
8 0	The baseline approach for surface water and sediment addresses these madie within the AOC boundaries:			
9 10	streams and wetland areas in non. AOC areas that notentially receive runoff from multiple AOCs are not			
10	specifically included in the baseline approach and have been previously investigated through facility-wide			
12	studies			
12	Statios.			
14	In general, SAIC's baseline approach entails:			
15				
16	• Fast-tracked execution schedule that combines RI Addenda and FSs where possible.			
17	• Streamlined Ohio EPA review and acceptance process, using technical workshops to identify data			
18	quality objectives and agree upon major decision points (e.g., RI Addenda objectives			
19	development and meetings prior to the FS stage to develop human health and ecological remedial			
20	action objectives [RAOs] and risk management positions).			
21	• Intelligent, focused, risk-based technical approach addressing anticipated land uses throughout			
22	the process.			
23	• Experienced application of weight-of-evidence (WOE) to determine if quantitative ecological			
24 25	cleanup goals are required incorporating similar accepted justifications utilized at other RVAAP			
25 26	AOCS (e.g., WBG and Load Lines 1-4).			
20 27	3.1 SUMMARY OF WORK			
28				
29	This section summarizes the activities that must be completed to achieve PWS objectives by a proposed			
30	date of December 12, 2013. Steps 1 through 4 of the following pathway are applicable to the seventeen			
31	AOCs included under Task 2 (Table 1-1). The remaining Steps 5 through 7 are applicable to all AOCs			
32	included under Task 5 (Table 1-1).			
33				
34	Step 1 - Prepare RI Work Plan Addendum: SAIC will prepare integrated RI Work Plan			
35	Addendum for all additional planned investigation activities at the AOCs.			
36				
37	Step 2 – Prepare RI Addenda and Feasibility Studies: Following completion of RI field activities,			
38	combined RI Addenda and FSs for each AOC will be prepared. Where FSs are not required for an			
39	AOC (e.g., if no further action is warranted), the RI Addenda will be stand alone reports.			
40	Consolidation of the RI Addenda and FS reports will reduce the time required to produce, review,			
41	and finalize deliverables and enhance the ability to meet SAIC's proposed December 12, 2013,			

- date to achieve remedy complete, remedy in place, or site closeout. The additional RI work and the FS phase will evaluate all applicable media at an AOC, inclusive of groundwater. SAIC's approach does not address groundwater beyond the FS phase under this task. The FSs will evaluate the appropriate range of remedial actions to reduce risks to human health and the environment for all media (soil/dry sediment, surface water, wet sediment, and groundwater).
 - Step 3 Prepare Proposed Plan: After the RI Addenda/FSs have been completed. SAIC will document the preferred alternative for each AOC in a PP, which will be provided for public review and comment. A separate PP will be developed to address each individual AOC. The PP(s) will be presented in a format that is clear and understandable to the public.
- Step 4 Prepare Record of Decision: The selected remedy, future land use, and any associated land use controls (LUCs) will be documented in the integrated ROD for each individual AOC. For AOC RVAAP-12 (Load Line 12), a ROD will be developed for surface water and wet sediment only. An interim ROD for groundwater will also be developed to meet the requirements of Task 4. The selected remedy shall consider public comment provided on the PP(s). A Responsiveness Summary addressing all public comments will be prepared as part of the ROD(s). The ROD(s) will be presented in a format that is clear and understandable to the public.
- 20 Step 5 – Remedial Design: Upon completion of public review of the PPs, SAIC will submit a preliminary draft remedial design (RD). A consolidated RD will be developed for the AOCs 22 requiring remedial actions. The RD will include descriptions of activities to be conducted at each 23 AOC, construction drawings with appropriate construction specifications included as notes on the 24 design drawings, and confirmation sampling protocols and objectives as appropriate for each AOC. 25 The RD will detail any required LUCs for applicable AOCs. The RD also will address health and 26 safety, quality assurance (QA), and associated procedures including coordination with others 27 operating entities at RVAAP.
- 29 Step 6 – Implement Remedial Actions: Upon finalization, SAIC will implement the remedial 30 actions detailed in the RD at each of the AOCs.
- 32 Step 7 – Prepare Remedial Action Reports: Upon completion of remedial construction activities 33 and confirmation that RAOs and cleanup goals have been achieved, a consolidated Remedial 34 Action (RA) Report shall be prepared documenting implementation in accordance with the RD 35 (i.e., in compliance with technical specifications, other relevant contract documents, and regulatory 36 requirements). The consolidated RA Report shall summarize land use assumptions, any required 37 operations and maintenance (O&M) requirements, and shall document remaining concentrations in 38 soil to assist future five-year reviews and land transfer activities.
- 39

1 2

3

4

5 6 7

8

9

10

11 12

13

14

15

16

17

18

19

21

28

31

40 The following steps present the pathway applicable to achieving completion of Task 3 (Table 1-1), 41 installation and sampling of six deep wells in the basal Sharon Conglomerate, no later than June 30, 2010:

Step 1 – Prepare Work Plan Addendum: SAIC will prepare a Facility-wide Work Plan Addendum 1 2 specific to the installation and sampling of 6 wells in the basal Sharon Conglomerate. Mobilization 3 and field activities for this task will be concomitant with supplemental RI activities for other 4 AOCs. 5 6 Step 2 – Conduct Monitoring Phase: Following installation and development of the six deep wells, SAIC will perform four quarters of monitoring consistent with the requirements of the RVAAP 7 8 Facility-Wide Groundwater Monitoring Program (FWGWMP). Additionally, perchlorate samples 9 will be collected from all wells during one of the monitoring events. 10 11 Step 3 – Develop Monitoring Report: SAIC will prepare a monitoring report documenting the 12 results of the monitoring phase, including comparison of results to facility-wide background and 13 risk-based criteria, compilation of geological data, and presentation of all field log information per 14 the PWS. The monitoring report will make recommendations as to whether the wells should 15 transition to the FWGWMP for future monitoring. 16 17 The following steps present the pathway applicable to achieving approval of both an interim ROD for 18 groundwater at Load Line12, and approval of the ROD for AOC RVAAP-67 (Defense Environmental 19 Restoration Program-eligible Facility-wide Sewers) no later than June 30, 2010 under Task 4 (Table 1-1): 20 21 Step 1 – Prepare RI Work Plan Addendum: SAIC will prepare a separate Facility-wide Work Plan 22 Addendum for Load Line 12 groundwater sampling and supplemental remedial investigation 23 activities for Facility-wide Sewers (RVAAP-67). 24 25 Step 2 – Prepare RI Addendum and Feasibility Study: Following completion of RI field activities, 26 a FS will be prepared for groundwater at Load Line 12, and a combined RI/FS document will be 27 prepared for the RVAAP-67 (Facility-wide Sewers) AOC. The FSs will evaluate the appropriate 28 range of remedial actions to reduce risks to human health and the environment. The FS for 29 groundwater at Load Line 12 will focus on monitored natural attenuation (MNA) and land use 30 controls (LUCs) as the anticipated remedy. 31 32 Step 3 – Prepare Proposed Plans: After the FS has been completed, SAIC will document the 33 preferred alternative for each AOC in a PP, which will be provided for public review and 34 comment. A separate PP will be developed for groundwater at Load Line 12 and for the Facility-35 wide Sewers. The PPs will be presented in a format that is clear and understandable to the public. 36 37 Step 4 – Prepare Record of Decision: The selected remedy, future land use, and any associated 38 LUCs will be documented in the interim ROD for groundwater at AOC RVAAP-12 (Load Line 39 12), and the ROD for Facility-wide Sewers. The selected remedy shall consider public comment 40 provided on the PP(s). A Responsiveness Summary addressing all public comments will be 41 prepared as part of the ROD(s). The ROD(s) will be presented in a format that is clear and 42 understandable to the public.

1 2

3.2 BASELINE REMEDIAL APPROACH

- SAIC considered the five criteria below to develop the baseline technical remedial action approach foreach AOC:
- 5
- 6 1. Need for additional characterization to fill known or potential data gaps to complete the RI/FS;
- Presence of principal threat wastes, MEC, or off-facility contaminant migration that presents an
 imminent threat or impedes future land use;
- 9 3. Identification of chemicals of potential concern (COPCs) or chemicals of concern (COCs) from
 available data that exceed human health cleanup goals;
- Determination if source removals are required to achieve protectiveness of ecological receptors;
 and
- 13 5. Relative long-term cost and liability considerations for the Army among potential remedialapproaches.
- 15

The future land uses for each of the AOCs included in the RVAAP 2008 PBA scope (Table 3-1) are based on the OHARNG anticipated training mission and utilization of the RTLS (USACE 2004). These anticipated future land uses form the basis for the baseline remedial action technical approaches summarized in Table 3-2.

20

21 Figure 3-1 illustrates the decision process for determining the need for remedial actions at the AOCs 22 included in the RVAAP 2008 PBA. From available risk assessment data, known or potential human 23 health COCs at each AOC were identified and their exposure point concentration (EPC) and/or point 24 concentrations compared to cleanup goals for applicable receptors under the anticipated land use. If soil 25 and dry sediment cleanup goal exceedances were identified, a corresponding action has been proposed as 26 a baseline approach. Similarly, if the AOC-specific receptors included exposures to surface water or wet 27 sediment, any cleanup goal exceedances were evaluated to determine if source remediation is required to 28 reduce contaminant migration to those media and exposure risk.

29

For protection of ecological receptors, the potential need for quantitative ecological cleanup goals will be evaluated using scientific WOE based on multiple factors including, but not limited to: 1) ecological significance of the AOC; 2) comparison of the benefit of risk reductions gained relative to habitat degradation due to the action; 3) ecosystem health; 4) contaminant nature and extent and migration potential; and 5) confirmation of quality habitat adjacent to the AOCs. Where applicable, available resource studies by the Army and OHARNG and corresponding ecological risk reductions resulting from soil removals to attain human health cleanup goals will also be considered.

37

38 MEC avoidance protocol will be employed during all excavation activities. In addition, MEC surveys and

39 clearance activities are anticipated in the technical approaches for three AOCs: RVAAP-19, RVAAP-38,

40 and RVAAP-50 (Table 3-2). In the event MEC is encountered, a determination will be made if it can be

41 moved in a safe and acceptable manner. If safe to move, MEC will be placed at a storage location

42 designated by RVAAP pending final disposition. If MEC is deemed unsafe to move, the item will be

43 disposed by demolition in place.

3

The proposed remedial action technical approaches are summarized in Table 3-2.

Table 3-1	. Anticipated Fu	ture Land Use	s for RVAAP	2008 PBA AOCs
-----------	------------------	---------------	-------------	---------------

Area of Concern	Land Use ¹
RVAAP-06 C-Block Quarry	Restricted Access, No Digging ²
RVAAP-12 Load Line 12	Mounted Training, No Digging
RVAAP-13 Building 1200	Dismounted Training, Digging
RVAAP-19 and -R-01Landfill North of WBG	Dismounted Training, No Digging
RVAAP-29 Upper and Lower Cobbs Pond	Dismounted Training, No Digging
RVAAP-33 Load Line 6	Mounted Training, No Digging
RVAAP-38 NACA Test Area	Dismounted Training, No Digging
RVAAP-39 Load Line 5	Mounted Training, No Digging
RVAAP-40 Load Line 7	Mounted Training, No Digging
RVAAP-41 Load Line 8	Mounted Training, No Digging
RVAAP-42 Load Line 9	Mounted Training, No Digging ³
RVAAP-43 Load Line 10	Mounted Training, No Digging
RVAAP-44 Load Line 11	Mounted Training, No Digging
RVAAP-45 Wet Storage Area	Mounted Training, No Digging ⁴
RVAAP-46 Buildings F-15 and F-16	Dismounted Training, Digging
RVAAP-48 Anchor Test Area	Mounted Training, No Digging
RVAAP-50 and -R-01 Atlas Scrap Yard	Mounted Training, No Digging
RVAAP-67: Facility-Wide Sewers	Not Applicable

¹OHARNG proposed land use - RVAAP Facility Wide Human Health Risk Assessor Manual (USACE 2004).

²Dismounted training may be considered by OHARNG as a potential future land use. ³Engineering School training may be considered by OHARNG as a potential future land use.

⁴The AOC may become part of the small arms range complex on the facility.

RVAAP = Ravenna Army Ammunition Plant

PBA = Performance Based Acquisition

AOC = Area of Concern

WBG = Winklepeck Burning Grounds



Figure 3-1. Decision Process to Identify Need for Remedial Action

1 2

Table 3-2. Summary of Baseline Remedial Action Approaches for AOCs Included in the RVAAP 2008

PBA

AOC (Land Use)	Complete RIs and RI Reports	Complete FS/PP/ROD	Remedial Designs	Baseline Remedial Action Technical Approaches ^b
RVAAP-06: C-Block Quarry (Restricted Access – No Digging)	Implement Remedial Investigation (RI) Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data (including in surface soil/dry sediment).	Integrated RI Addendum/Feasibility Study (FS) to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the area of concern (AOC). Complete integrated Proposed Plan (PP) and Record of Decision (ROD).	Complete integrated remedial design (RD).	Excavate soil/dry sediment with arsenic greater than cleanup goal for Security Guard/Maintenance Worker. Off-site disposal to local industrial landfill as non- hazardous industrial waste. Confirmation sampling. Re-grade, utilizing supplemental clean replacement backfill, if necessary. Surface water/wet sediment remedial action not anticipated. Implement land use controls consistent with restricted access. Prepare Remedial Action (RA) Report.
RVAAP-12: Load Line 12 (Mounted Training – No Digging)	Task 2 and 5Soil/dry sediment arebeing addressedunder anothercontract. Noadditional RI forsurface water/wetsediment.Task 4Implement RIAddendum foradditionalgroundwatersampling to obtainrecent,contemporaneousdata at selectedsource area anddowngradient wells.Obtain relevant datafor evaluation of fateand transport ofcontaminants andpotential MonitoredNatural Attenuation(MNA) alternative.	Task 2 and 5 FS to only evaluate remedial alternatives for surface water and wet sediment. Complete integrated PP and ROD for surface water and wet sediment; a separate ROD is currently pending for soil/dry sediment. Task 4 Focused RI Addendum and FS to evaluate MNA and other potential remedial alternatives for groundwater. Complete PP and Interim ROD for groundwater.	Task 5 Complete streamlined RD, including land use controls (LUCs), for surface water and wet sediment. Groundwater not included in RD/RA scope.	Task 5 Implement land use controls for surface water and wet sediment, to be integrated with controls recently negotiated between Army and Ohio EPA for soil/dry sediment.
RVAAP-13: Building 1200 (Dismounted Training – Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Complete integrated RD.	Excavate soil/dry sediment with manganese greater than cleanup goal for Nation Guard Trainee receptor. Off-site disposal to local industrial landfill as non-hazardous industrial waste. Confirmation sampling. Re-grade, utilizing supplemental clean replacement backfill, if necessary. Surface water/wet sediment remedial action not anticipated. Prepare RA Report.

]	
2	2

AOC	Complete RIs and RI	Complete	Remedial	Baseline Remedial Action Technical
(Land Use)	Reports	FS/PP/ROD	Designs	Approaches ^b
RVAAP-19 and -R-01: Landfill North of WBG (Dismounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Complete integrated RD.	Installation of 2-ft soil cap and vegetative cover. Munitions and explosives of concern (MEC) surface clearance and removal within design footprint of cap prior to installation. Implementation of long-term monitoring of landfill and surface water in adjacent wetland, and land use controls. Prepare RA Report.
RVAAP-29: Upper and Lower Cobbs Pond (Dismounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC and incorporating additional risk management evaluation, including exposure point analysis. Complete PP and ROD.	Not anticipated.	No remedial action anticipated for soil/dry sediment. Long-term monitoring and land use controls as remedy for surface water and wet sediment in order to achieve protectiveness of National Guard Trainee receptor. Specifications for land use controls to be developed in the ROD; separate RD or RA Report not included in baseline.
RVAAP-33: Load Line 6 (Mounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Complete integrated RD.	 Excavate soil/dry sediment with arsenic and manganese greater than cleanup goals for unrestricted use. Off-site disposal to local industrial landfill as non-hazardous industrial waste. Confirmation sampling. Regrade, utilizing supplemental clean replacement backfill, if necessary. Surface water/wet sediment remedial action not anticipated. Prepare RA Report. If remedial action to address chemical contamination is required within the munitions response site (RVAAP-33-R-01) at Load Line 6, appropriate MEC clearance activities would be required in conjunction with the action.

1	
2	

AOC	Complete RIs and RI	Complete	Remedial	Baseline Remedial Action Technical
(Land Use)	Reports	FS/PP/ROD	Designs	Approaches ^b
RVAAP-38: NACA Test Area (Dismounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC incorporating additional risk management evaluation, including exposure point analysis.	Complete integrated RD.	Excavate soil/dry sediment with lead and polycyclic aromatic hydrocarbons PAHs greater than cleanup goals for the National Guard Trainee receptor. Off-site disposal to local industrial landfill as non-hazardous industrial waste. Confirmation sampling. Re- grade, utilizing supplemental clean replacement backfill, if necessary. Prior to remedial action, conduct MEC surface clearance and anomaly investigation for any planned soil/dry sediment and removal along the former crash strip. Surface water/wet sediment remedial action not anticipated. Prepare RA Report.
RVAAP-39: Load Line 5 (Mounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Complete integrated RD.	Excavate soil/dry sediment with manganese greater than cleanup goal for the National Guard Trainee receptor. Off-site disposal to local industrial landfill as non-hazardous industrial waste. Confirmation sampling. Re- grade, utilizing supplemental clean replacement backfill, if necessary. Surface water/wet sediment remedial action not anticipated. Prepare RA Report.
RVAAP-40: Load Line 7 (Mounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Complete integrated RD.	Excavate soil/dry sediment with manganese, lead and PAHs greater than cleanup goals for the National Guard Trainee receptor. Off-site disposal to local industrial landfill as non-hazardous industrial waste. Confirmation sampling. Re-grade, utilizing supplemental clean replacement backfill, if necessary. Surface water/wet sediment remedial action not anticipated. Prepare RA Report.
RVAAP-41: Load Line 8 (Mounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Complete integrated RD.	Excavate soil/dry sediment with manganese greater than cleanup goal for the National Guard Trainee receptor. Off-site disposal to local industrial landfill as non-hazardous industrial waste. Confirmation sampling. Re- grade, utilizing supplemental clean replacement backfill, if necessary. Surface water/wet sediment remedial action not anticipated. Prepare RA Report.

1	
2	

AOC (Land Use)	Complete RIs and RI	Complete	Remedial	Baseline Remedial Action Technical
(Land Use)	Keports	FS/PP/ROD	Designs	Approaches
KVAAP-42: Load Line 9 (Mounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Complete integrated RD.	Excavate soil/dry sediment with metals greater than cleanup goals for unrestricted use. Off-site disposal to local industrial landfill as non-hazardous industrial waste. Confirmation sampling. Re-grade, utilizing supplemental clean replacement backfill, if necessary. Surface water/wet sediment remedial action not anticipated. Prepare RA Report.
RVAAP-43: Load Line 10 (Mounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Complete integrated RD.	Excavate soil/dry sediment with lead greater than cleanup goal for the National Guard Trainee receptor. Off-site disposal to local industrial landfill as non-hazardous industrial waste. Confirmation sampling. Re- grade, utilizing supplemental clean replacement backfill, if necessary. Surface water/wet sediment remedial action not anticipated. Prepare RA Report.
RVAAP-44: Load Line 11 (Mounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Complete integrated RD.	Excavate soil/dry sediment with metals and PAHs greater than cleanup goals for unrestricted use. Off-site disposal to local industrial landfill as non-hazardous industrial waste. Confirmation sampling. Re- grade, utilizing supplemental clean replacement backfill, if necessary. Surface water/wet sediment remedial action not anticipated. Prepare RA Report.
RVAAP-45: Wet Storage Area (Mounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Complete integrated RD.	Excavate soil/dry sediment with arsenic and PAHs greater than cleanup goal for the National Guard Trainee receptor. Off-site disposal to local industrial landfill as non- hazardous industrial waste. Confirmation sampling. Re-grade, utilizing supplemental clean replacement backfill, if necessary. Surface water/wet sediment remedial action not anticipated. Prepare RA Report.

1	
2	

AOC (Land Use)	Complete RIs and RI Reports	Complete FS/PP/ROD	Remedial Designs	Baseline Remedial Action Technical Approaches ^b	
RVAAP-46: Buildings F-15 and F-16 (Dismounted Training – Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Not anticipated.	Remedial actions for soil/dry sediment not anticipated in the baseline. Surface water/wet sediment remedial action not anticipated. RA Report not anticipated.	
RVAAP-48: Anchor Test Area (Mounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Complete integrated RD.	Excavate soil/dry sediment with arsenic greater than cleanup goal for the National Guard Trainee receptor. Off-site disposal to local industrial landfill as non-hazardous industrial waste. Confirmation sampling. Re- grade, utilizing supplemental clean replacement backfill, if necessary. Surface water/wet sediment remedial action not anticipated. Prepare RA Report.	
RVAAP-50 and -R-01: Atlas Scrap Yard (Mounted Training – No Digging)	Implement RI Addendum (subsurface soil/groundwater) to complete nature and extent evaluation and obtain chromium speciation data.	Integrated RI Addendum/FS to include remedial alternatives for soil/dry sediment, surface water/wet sediment, and groundwater within the AOC. Complete PP and ROD.	Complete integrated RD.	Excavate soil/dry sediment to attain cleanup goals for arsenic, chromium, manganese, and lead greater than cleanup goals for the National Guard Trainee. Off-site disposal to local industrial landfill as non-hazardous industrial waste. Confirmation sampling. Re- grade, utilizing supplemental clean replacement backfill, if necessary. Prior to remedial action, conduct MEC surface clearance and anomaly investigation with removal (as required) within planned excavation areas. Surface water/wet sediment remedial action not anticipated. Implementation of land use controls. Prepare RA Report.	

1 2

Table 3-2. Summary of Baseline Remedial Action Approaches for AOCs Included in the RVAAP 2008 **PBA** (continued)

AOC (Land Use)	Complete RIs and RI Reports	Complete FS/PP/ROD	Remedial Designs	Baseline Remedial Action Technical Approaches ^b	
RVAAP-67:	Implement RI	Integrated RI	Complete	Excavation, removal and disposal of intact	
Facility-Wide	Addendum for water	Addendum/FS to	integrated	sewer line segments and surrounding soil	
Sewers	and sediment	include range of	RD.	having contaminants above cleanup goals for	
(Not	throughout the facility-	remedial actions to		National Guard Trainee receptor. Off-site	
Applicable)	side sewer systems to supplement existing data and define exposure pathway.	mitigate risks to human health and the environment specific to sediment and water contained within the sewer systems.		disposal to local industrial landfill as non- hazardous industrial waste. May also require capping or plugging lines at manhole access points for deeper sewers so that they do not function as preferential migration pathways for groundwater. Prepare Remedial Action Report.	
		Complete PP and ROD.			

3 Note: The baseline remedial action technical approaches are based on available information and precedent experience at RVAAP at the time of

4 proposal submission and have not been endorsed by Ohio EPA, RVAAP stakeholders other than the Army, or subject to public review and

5 comment. Ohio EPA review and comment on this document does not constitute endorsement of the proposed remedial action technical

6 7 approaches. Supplemental RI investigation results, RVAAP stakeholder or public concerns, or unforeseen site conditions may require departure

from the baseline approach for an AOC.

8 ^bThe RDs apply for soil/dry sediment, surface water and wet sediment. Groundwater is not included in the RD/RA scope.

1 4.0 PROJECT EXECUTION AND COORDINATION

4.1 PROJECT EXECUTION

3	
4	This PMP will be updated, if necessary, after completion of major deliverable milestones to address
5	significant changes to the overall technical and/or management approach. The updated PMP will be
6	distributed to all RVAAP Interested Parties. Updates to the PMP shall be noted as Revisions, sequentially
7	numbered; the initially approved PMP will be designated as Revision 0.
8	
9	The following activities and deliverables will be performed in support of this project:
10	
11	• Project Kick-Off Meeting and Meeting Minutes;
12	 Monthly Progress Reports (including schedule updates);
13	• Teleconference Progress Updates (agenda and meeting minutes);
14	 Schedule Updates (coordinated by USACE, updates provided by SAIC);
15	• PMP;
16	• Quality Assurance Surveillance Plan (QASP);
17	• Supplemental RI Work Plan Addendum;
18	• Consolidated RI Addenda and FSs;
19	• PP for each AOC,
20	• ROD for each AOC,
21	Consolidated RD for all AOCs requiring remedial actions; Bemedial Actions;
22	 Kellicular Actions, Consolidated PA Report following completion of remedial actions:
23 24	 Sampling and Analysis Plan (SAP) Addendum for installation and sampling of six facility-wide
25	groundwater monitoring wells:
26	• A separate monitoring report presenting facility-wide groundwater sampling results.
27	
28	All work performed to achieve PWS objectives shall follow this PMP and shall be performed in
29	accordance with the following documents developed for RVAAP:
30	
31	• Ohio EPA Director's Findings and Orders for RVAAP (Ohio EPA 2004);
32	 RVAAP's Facility Wide Human Health Risk Assessor Manual (USACE 2004);
33	• Facility Wide Ecological Risk Assessment Work Plan (USACE 2003a);
34	• Facility Wide SAP and Quality Assurance Project Plan (QAPP) (USACE 2001b);
35	• Facility Wide Safety and Health Plan (USACE 2001a);
36	• Facility Wide Groundwater Monitoring Program Plan (Portage Environmental 2004); and
37 38	• RVAAP Community Relations Plan (USACE 2003b).
39	SAIC implements a rigorous Quality Assurance (QA) Program, following the structure of national
40	reference standards, and compliant with ISO-9001 and United States Environmental Protection Agency
41	(USEPA) QA R-5. In conjunction with this PMP, the Facility-Wide Quality Assurance Project Plan
42	(QAPP) (located in the Facility-Wide Sampling and Analysis Plan [USACE 2001b]), and USACE's
43	Construction Quality Management (CQM) Program, SAIC will apply the QA Program to this project to
44	ensure high quality products and results are obtained. Preparation, review, and approval of documents

- 1 affecting quality will be developed accordingly to ensure adequate procedures or guidelines are provided
- 2 to perform the intended activities.
- 3

SAIC will prepare a project work plan addendum, tiered under approved Facility-Wide work plans, prior
 to the start of any field work for both field sampling activities and remedial activities. Previously

- 6 approved facility documents will be cited where appropriate to facilitate and expedite document review.
- 7 These plans will be submitted to the Army and Ohio EPA for review and approval prior to the initiation
- 8 of field activities and at a minimum will address the following elements, as appropriate:
- 9
- Detailed description of field activities;
- Health and safety (including MEC);
- 12 QA/quality control (QC);
- 13 Management of investigation derived waste (IDW); and
- 14 Storm water pollution prevention.
- 15
- 16 Additional details are provided in the following sections.
- 17
- 18 4.1.1 Sampling and Analysis Plans
- 19

20 SAIC will prepare SAP and QAPP Addenda to establish technical and QC requirements during 21 environmental sampling and analysis for chemical constituents (e.g., additional delineation sampling, 22 confirmation sampling) for any additional investigation work. Prior to the start of field work at RVAAP, 23 SAIC will prepare a SAP Addendum, tiered under the existing RVAAP Facility Wide SAP and QAPP 24 (USACE 2001b), to comply with USACE and Ohio EPA requirements. Any unique sampling 25 requirements not covered under the RVAAP Facility-Wide SAP, such as multi-increment sampling 26 techniques or composite sampling from stockpiled soil, will be addressed in the task-specific SAP 27 Addendum. All analytical work shall be performed in accordance with the Louisville Chemistry 28 Guideline (USACE 2002).

29

During SAP Addendum development, the utilization of discrete data versus multi-increment sampling data will be evaluated on a case-by-case basis. Sampling objectives will be established and the appropriate method identified to satisfy these objectives for each sampling activity. The evaluation will consider the following factors:

- 34
- Types of environmental media or other material to be sampled;
- Data objectives (e.g., soil characterization, confirmation sampling, RD sampling); and
- Uniformity/consistency requirements for results of sampling.
- 38
- 39 4.1.2 Site Safety and Health Plans
- 40

41 SAIC will develop Site-Specific Safety and Health Plan (SSHP) Addenda for each appropriate task of the 42 project (e.g., implementation of the RD Work Plans), which will be tiered under the Facility-Wide Health 43 and Safety Plan. The SSUP Addendum will address task barend analysis amergency memory

43 and Safety Plan. The SSHP Addendum will address task hazard analyses, emergency response,

- contingency plans, and emergency contacts. The SSHP will meet the requirements of federal, state, and 1
- 2 local regulations and will identify safety and health regulations applicable to the work.
- 3

4 SAIC will ensure all employees, subcontractors, and on-site suppliers follow all provisions established in the approved SSHP. SAIC understands that all parties on-site retain Stop Work Authority for any

- observed violations or non-compliance with the SSHP pending corrective action. The SSHP will include: 6
- 7

5

- 8 Site description and contaminant characterization;
- 9 Safety and health hazard assessment and risk analysis;
- 10 Safety and health staff organization and responsibilities; •
- Site specific training: 11
- 12 Medical surveillance parameters;
- 13 Personal protective equipment (PPE); •
- Decontamination facilities and procedures; 14 •
- 15 Monitoring and sampling requirements: •
- Safety and health work precautions and procedures; 16 •
- 17 • Site control measures;
- 18 On-site first aid and emergency equipment; •
- 19 Emergency response plans and contingency procedures (both on-site and off-site);
- 20 Documentation and record keeping; and •
- 21 Authorization to all workers to stop work for non-compliance with safety standards. 22
- 23 4.1.3 **Quality Control Plans**
- 24

25 Prior to the start of field sampling activities, SAIC will prepare a QAPP Addendum, tiered under the 26 existing RVAAP Facility-Wide QAPP (located in the Facility Wide SAP [USACE 2001b]) to ensure field 27 sampling activities are implemented in accordance with the appropriate procedures. Prior to initiation of 28 remedial activities, SAIC will develop a Contractor Quality Assurance Plan (CQAP). The CQAP will be 29 incorporated into the RD Work Plan and will guide the performance of work activities by all personnel, 30 including subcontractors. Applicable requirements of the USACE CQM Program will be integrated into 31 the CQAP. Implementation of CQM will ensure remedial activities are performed in accordance with cost 32 and schedule specifications.

33 34

4.1.4 **Storm Water Pollution Prevention Plans**

35

36 As part of the RD, SAIC will prepare a Storm Water Pollution Prevention Plan (SWPPP). The SWPPP 37 will establish the procedures and controls to prevent storm water run-on and run-off, to minimize erosion 38 of site soil, to prevent sediment transport and accumulation, and to protect adjacent drainage ways during 39 intrusive field work activities in accordance with all applicable federal, state, and local requirements.

- 40
- 41

4.1.5 **Other Requirements and Notifications**

42

43 The RD will identify, and SAIC will prepare and submit, appropriate documentation or notifications as 44 required by Federal, state, or local laws and regulations and Army policies for CERCLA actions. Such 45 requirements may include, but are not limited to, relevant NEPA regulatory coordination and

1 documentation, National Pollutant Discharge Elimination System (NPDES) permits, Explosives Safety

2 Submission(s), and wetland disturbance preconstruction notifications or permits.

3 4

4.2 SITE LOGISTICS AND COORDINATION

5

Subcontractor Coordination: During any week which SAIC (including SAIC subcontractors) performs
any site work at RVAAP/RTLS, a representative will attend the Monday morning contractor meeting
(8:30 AM). These meetings are designed to facilitate coordination of various contractor activities
occurring at RVAAP/RTLS. SAIC and its subcontractor(s) will coordinate to the best of their ability with
other subcontractors performing work at RVAAP/RTLS.

11

Fall Deer Hunting: SAIC will not perform any site work during the weekends RTLS allows deer hunting.

Facility Access: In order to ensure the security and orderly running of RVAAP/RTLS, any contractors,
 consultants, or visitors who wish to gain access to the facility will follow procedures established by
 RVAAP/RTLS and the facility caretaker contractor.

17

18 Deliveries: SAIC will notify the facility management 24-hours in advance of any deliveries to 19 RVAAP/RTLS. SAIC understands that all trucks are subject to search by RTLS security at any time. All 20 personnel associated with this project will observe and obey posted speed limits at RVAAP/RTLS or 21 default to 35 mph during daylight hours and 25 mph during nighttime hours.

22

23 Smoking: Smoking is allowed only within designated areas of RVAAP/RTLS.

24

Communication: The use of walkie-talkies and cell phones are permitted at RVAAP/RTLS; however,
 personnel will have a backup form of communication in the event service is not provided in the work
 area.

28

Hazardous and Non-Hazardous Waste: Contractors are required to remove non-hazardous trash brought
 to or generated at RVAAP/RTLS during work. Hazardous materials require manifests to be removed

31 from RVAAP/RTLS. The facility management will generate manifests for all wastes generated under this

- 32 project.
- 33

Food: Food shall only be consumed in designated areas of RVAAP/RTLS.

1 4.3 GOVERNMENT FURNISHED RESOURCES

- 2 3
- SAIC shall coordinate with the Army, OHARNG, and the RVAAP maintenance/caretaker contractor to
- 4 gain access to the facility and to available infrastructure and utilities as required for execution of this
- 5 project. The Government will provide the following resources to SAIC, if available: pertinent records,
- 6 reports, data, analysis, and information, in their current format (e.g. hardcopy, electronic, tape, disks,
- 7 CDs) to facilitate development of a complete and accurate assessment of current, former and historical
- 8 site activities and operations; waste generation and contaminant characteristics; parameters of interest;
- 9 site environmental conditions; access to appropriate personnel to conduct interviews on facility operations
- 10 and activities; and access to all applicable DoD and Army policy and guidance documents.

THIS PAGE INTENTIONALLY LEFT BLANK.

1 5.0 PROJECT ORGANIZATION/RESOURCES

2 5.1 PROJECT ORGANIZATION, ROLES, AND RESPONSIBILITIES

The following sections present the project organization as well as the roles and responsibilities of SAIC
 personnel and subcontractors.

6 7

3

- 5.1.1 SAIC Management
- 8

9 SAIC will be responsible for the execution of this project. The project team is shown in Figure 5-1. The 10 project team organizational chart displays the roles played in this project as well as the tasks required for 11 this project and the personnel responsible for the execution of these tasks. Below is a description of the 12 key project positions identified in the chart.

13

Project Manager: The Project Manager for this project is Kevin Jago, PG. The Project Manager will serve as the point of contact for all Interested Parties. The Project Manager is responsible for the completion of the project in accordance with the contract and regulatory requirements. The Project Manager is also responsible for the coordination of schedules, cost tracking, and preparation of submittals.

19

Project Engineer: The Project Engineer for this project is Jed Thomas, PE. The Project Engineer is responsible for ensuring the product is executed in accordance with applicable engineering and environmental regulations, requirements, and procedures of the state of Ohio, USACE, and SAIC. The Project Engineer is responsible for oversight and directing and the preparation of engineering specifications and designs, drawings, and calculations. The Project Engineer will coordinate field remediation activities with the Remedial Construction Supervisor. The Project Engineer will also support the Project Manager with coordination of schedules, cost tracking, and preparation of submittals.

27

RI/FS and Decision Document Task Leads: The primary task lead for implementation of the RI Work Plan Addendum is Jeff DeVaughn, CPG. Mr. DeVaughn will manage additional RI field activities to support completion of RI Addenda and FSs. The Project Cost Engineer is Mr. Mike Poligone, PE, who will support development of FS reports and prepare remedial alternative cost estimates. Mr. DeVaughn and Mr. Poligone will coordinate with the Project Engineer to develop and complete the various documents in accordance with the baseline approach summarized in this PMP, or as required by subsequent discussions with the Army and Ohio EPA, to achieve PWS objectives.

35

Risk Assessors: The lead for human health risk management activities is Samantha Pack. The lead for
 ecological risk management and WOE activities is Dr. Barney Cornaby. The Risk Assessors will support

- 38 the RI Addendum, FS and decision document process by developing risk-based analyses and risk
- 39 management summaries for decision-making purposes, calculating risk-based cleanup goals, and
- 40 preparing relevant sections of the project-required documents.

Remedial Construction Supervisor: The Remediation Construction Supervisor for this project is Sam Insalaco. The Remediation Construction Supervisor is responsible for coordination of remedial action implementation subcontractors. The Remediation Construction Supervisor also is responsible for completion of site operations in accordance with the approved plans and field work orders. The Remediation Construction Supervisor has full authorization to stop work and to demand corrective action based on non-compliance with the level of quality required by the plans. Mr. Corey Pacer will provide lead support and work in conjunction with the Project Engineer to prepare the consolidated RD.

8

9 Corporate and Project QA/QC Officers: The Corporate QA/QC Officer for this project is Glen Cowart, 10 CQA; Richard Sprinzl will provide QA/QC support at the project level working in conjunction with the 11 Corporate QA/QC Officer. The Corporate QA/QC Officer is responsible for maintaining and updating 12 SAIC Corporate QA/QC procedures, communicating requirements and policies to the project, providing 13 technical guidance to the project as requested, and establishing schedules for SAIC internal QA/QC 14 surveillances. The Project QA/QC Officer is responsible for implementing project QA in accordance with 15 SAIC's QA/QC Program. The Project QA/QC Officer is responsible for overseeing and approving any 16 required project training during the development of documents as well as implementation of field 17 activities. These responsibilities include data verification and final project reports.

18

19 Corporate and Project Health and Safety Officers: The Corporate Health and Safety Officer for this 20 project is Mr. Steve Davis, CIH, CSP. Ms. Heather Miller will provide health and safety support at the 21 project level working in conjunction with the Corporate Health and Safety Officer. The Corporate Health 22 and Safety Officer is responsible for maintaining and updating SAIC Corporate health and safety 23 procedures, communicating requirements and policies to the project, and providing technical guidance to 24 the project as requested. The Project Health and Safety Officer will prepare the SSHP Addendum for 25 required site work. The Project Health and Safety Officer is responsible for the implementation of the 26 SSHP Addendum and will conduct site inspections to ensure compliance with Federal, State, and 27 Occupational Safety and Health Administration (OSHA) regulations and all aspects of the SSHP 28 including activity hazard analyses, air monitoring, use of PPE, decontamination, site control, standard 29 operating procedures used to minimize hazards, safe use of engineering controls, the emergency response 30 plan, and spill containment program. The Project Health and Safety Officer will ensure all personnel are 31 properly trained for their assigned tasks for all work performed. The Project Health and Safety Officer 32 has full authorization to stop work and to demand corrective action for non-compliance with the SSHP.

33

34 Data Manager/RVAAP Environmental Information Management System (REIMS) Specialist: Dr. Pat 35 Ryan will provide data management support to the project and ensure that project-acquired information is 36 transferred to REIMS. Dr. Ryan will coordinate chemists and data management staff for project support 37 to develop analytical laboratory scopes of work in accordance with USACE Louisville District Chemistry 38 Guidelines and Automated Data Review/Environmental Data Management System (ADR/EMS) 39 requirements, ensure that laboratories have required National Environmental Laboratory Accreditation 40 Conference (NELAC) or equivalent certifications, and ensure that data quality is assured and verified in 41 accordance with the Facility-wide QAPP and project QAPP Addendum. Dr. Ryan will ensure analytical 42 data and project documents are uploaded and managed within the REIMS platform and that project data 43 are transferred to the Army's Environmental Restoration Information System (ERIS) on a routine basis.

5.1.2 **Subcontractor Management** 1

2

3 SAIC will implement this project using subcontractor arrangements with our key team member, USA 4 Environmental Inc. (Figure 5-1), as well as drilling, laboratory, and transportation and disposal subcontractors. Subcontracts will be carefully developed and reviewed by the Project Manager and/or 5 Project Engineer to reflect detailed scope and realistic performance objectives and specifications. 6 7 Provisions of the SAIC prime contract, health and safety requirements, and OA/OC requirements will be 8 incorporated into subcontracts, as appropriate, to encourage beneficial performance and/or penalize poor 9 performance. Field performance of all subcontractors will be monitored by the Remedial Construction 10 Supervisor and Project Health and Safety Officer, who will record observations of progress and discuss 11 project status daily with the Project Manager and/or Project Engineer. Deviations will be addressed in 12 accordance with the protocols specified in the relevant Work Plan(s). Negative performance trends will 13 instigate an interim performance evaluation, and a corrective action plan will be developed as required to 14 bring schedule/cost performance back in line. 15 16 5.2 RVAAP INTERESTED PARTIES 17 18 SAIC will manage and coordinate this project to ensure all RVAAP Interested Parties are kept informed

19

of the project status, existing or potential problems, and any changes that may be required to prudently 20 manage the project and meet the needs of these Interested Parties. These Interested Parties include:

21

22 USACE – Louisville District (CELRL);

- 23 • **RVAAP**:
- 24 United States Army Environmental Center (USAEC); •
- 25 OHARNG/RTLS; •
- 26 NGB; •
- 27 • Ohio EPA;
- 28 Base Realignment and Closure Division (BRACD);
- 29 United States Army Center for Health Promotion and Preventive Medicine (USACHPPM); and
- 30 • Other contractors working on facility.
- 31
- 32 5.3 PUBLIC INVOLVEMENT
- 33

34 SAIC will coordinate all public involvement activities through the RVAAP Facility Manager, USACE 35 Louisville District Contracting Officer's Representative (COR), and Ohio EPA, in accordance with the 36 RVAAP Community Relations Plan. Public relations activities anticipated during this project include 37 preparation of briefings, public presentations, fact sheets, newsletters, restoration advisory board (RAB) 38 tours, and articles to news media. The public will be provided the opportunity to comment on draft and 39 final documents submitted to the Administrative Record. SAIC will support the Army to request public 40 comments on PPs, as required by the CERCLA regulatory process and the RVAAP Community Relations 41 Plan, and prepare responses to public comments for review and approval. SAIC will provide project 42 descriptions and progress updates suitable for inclusion in the RVAAP public website, as requested by the

43 COR and RVAAP.

5.4 PROJECT DELIVERABLES 1

2

3 SAIC's baseline project management approach includes preparation of an integrated Supplemental RI 4 Work Plan Addendum for all planned investigation activities under Task 2, subject to Ohio EPA 5 concurrence. A separate Work Plan Addendum will be prepared for Load Line 12 groundwater sampling 6 and Facility-wide Sewers (RVAAP-67) under Task 4. Following completion of RI Work Plan Addendum 7 field activities, combined RI Addenda and FSs for each AOC, subject to Ohio EPA concurrence, will be 8 prepared under Task 2 and Task 4. Consolidation of the RI Addenda and FSs will reduce the time 9 required to produce, review, and finalize deliverables and enhance the ability to achieve response 10 complete, remedy in place, or site closeout by the Army's goal of September 30, 2014 and SAIC's 11 proposed date of December 12, 2013. PP and RODs prepared under Tasks 2 and 4 will be stand alone 12 documents for each AOC. To allow Ohio EPA and Army staff sufficient time and resources to complete 13 reviews, deliverables at each stage in the CERCLA process will be staggered as 3 groupings of AOCs 14 separated by approximately 60 calendar days: 15 16 AOCs where no further action is anticipated based on data review and assessment; and •

17 Two approximately equal groups of AOCs where remedial actions are warranted. •

18

19 A consolidated RD will be prepared for all AOCs requiring remedial actions under Task 5; likewise a 20 consolidated RA Report will be prepared following completion of remedial actions.

21

22 To meet schedule requirements, Task 3 deliverables will be prepared separately and will include a stand 23 alone Work Plan Addendum for installation and sampling of facility-wide groundwater monitoring wells.

24 A separate monitoring report incorporating well drilling, installation, and sampling records, as well as

25 groundwater sampling results will be prepared.

26

27 The deliverable schedule is provided in Section 7.1 (Figure 7-1). Table 5-1 summarizes project 28 deliverable and approval requirements. All deliverables will be prepared in accordance with CERCLA 29 and the NCP following requirements of the Ohio EPA Director's Findings and Orders for RVAAP and 30 the RVAAP Deliverable Documents Formatting Guidelines (SpecPro 2007). SAIC will coordinate the 31 number of electronic and hard copy deliverables required for each document with the Interested Parties. 32 SAIC's project management approach includes the following Army and Ohio EPA review and comment 33 cycles for each deliverable in accordance with USACE Louisville policy and the Ohio EPA Director's 34 Findings and Orders for RVAAP:

35

36 Preliminary Draft Deliverables: Army review only - up to 30 calendar days. •

- 37 Draft Deliverable concurrence and comment response OA review: Army – up to 20 calendar days. •
- 38 Draft Deliverable IRP Team review: Ohio EPA, OHARNG, and Army - minimum of 45 calendar • 39 days.
- 40 Final Deliverable concurrence and comment response QA review: Army – up to 10 calendar days. •
- 41 Final Deliverable IRP Team review/approval: Ohio EPA, OHARNG, and Army - minimum of 45 42 calendar days.

- 1 SAIC will develop provisional responses to comments on Draft and Final deliverables and request a
- 2 comment response meeting, as required, within 15 calendar days of receipt of comments in accordance

3 with the Ohio EPA Director's Findings and Order for RVAAP. SAIC's project schedule assumes the

- 4 same 15 calendar day timeline to address Army comments on Preliminary Draft versions of the
- 5 documents, unless required otherwise to meet milestone schedules. SAIC will address Ohio EPA and
- 6 Army comments in a clear and concise manner using a standard comment response table format that
- 7 uniquely identifies each comment. Responses to comments will be specific with regards to delineating
- 8 any changes to be made to the documents.
- 9
- 10 SAIC shall obtain written or electronic approval of these documents by both Ohio EPA and the Army in
- 11 accordance with the PWS (USACE 2008).

Table 5-1. Deliverable Approval Matrix

Deliverable	Army	Ohio EPA	Public
Project Kick-off Meeting Minutes			
Final Meeting Minutes	Α	С	
Project Management Plan (PMP)	I		
Final PMP (Revision 0)/Updates (subsequent revisions)	А	C	
Project/Milestone Schedule	А	A	
Quality Assurance Surveillance Plan (QASP)	1	1	
Final QASP (Revision 0)/Updates (subsequent revisions)	А	С	
Monthly Progress Reports	1	1	
Final Monthly Progress Report	А	С	
Task 2 – Achieve Approved Records of Decision (RODs) for S	Subject Areas of C	Concern (AOCs)	
Preliminary Draft Supplemental RI Work Plan Addendum	C		
Draft Supplemental Remedial Investigation (RI) Work Plan	С	С	C*
Addendum			
Final Supplemental RI Work Plan Addendum	А	А	
Preliminary Draft RI Addendum/Feasibility Study (FS)	С		
Draft RI Addendum/FS	С	С	C*
Final RI Addendum/FS	А	А	
Preliminary Draft Proposed Plans	С		
Draft Proposed Plans	С	С	
Final Proposed Plans	А	A	С
Preliminary Draft RODs	С		
Draft RODs	С	С	C*
Final RODs	А	A	
Task 3 – 6 Facility-Wide Sharon Conglomerate Wells			
Preliminary Draft Work Plan Addendum	С		
Draft Work Plan Addendum	С	С	C*
Final Work Plan Addendum	А	A	
Preliminary Draft Monitoring Report	С		
Draft Monitoring Report	С	С	C*
Final Monitoring Report	А	А	
Task 4 – Load Line 12 Groundwater Interim record of Decisi	on (IROD) and R	VAAP-67 Facility-wia	le Sewers ROD
Load Line 12 Preliminary Draft Work Plan Addendum	С		
Load Line 12 Draft Work Plan Addendum	С	С	C*
Load Line 12 Final Work Plan Addendum	А	А	
Load Line 12 Preliminary Draft RI Addendum/FS	С		
Load Line 12 Draft RI Addendum/FS	С	С	C*
Load Line 12 Final RI Addendum/FS	А	A	
Load Line 12 Preliminary Draft Proposed Plan	С		
Load Line 12 Draft Proposed Plan	С	С	
Load Line 12 Final Proposed Plan	А	A	С
Load Line 12 Preliminary Draft IROD	С		
Load Line 12 Draft IROD	С	С	C*
Load Line 12 Final IROD	А	A	
RVAAP-67 Preliminary Draft Work Plan Addendum	С		
RVAAP-67 Draft Work Plan Addendum	С	С	C*
RVAAP-67 Final Work Plan Addendum	А	A	

Deliverable	Army	Ohio EPA	Public
RVAAP-67 Preliminary Draft RI Addendum/FS	C		
RVAAP-67 Draft RI Addendum/FS	С	С	C*
RVAAP-67 Final RI Addendum/FS	А	А	
RVAAP-67 Preliminary Draft Proposed Plan	С		
RVAAP-67 Draft Proposed Plan	С	С	
RVAAP-67 Final Proposed Plan	А	А	С
RVAAP-67 Preliminary Draft ROD	С		
RVAAP-67 Draft ROD	С	С	C*
RVAAP-67 Final ROD	A	А	
Task 5 – Achieve Remedy Complete, Remedy in Place, or Site	e Closeout for Sub	ject AOCs	
Preliminary Draft Consolidated Remedial Design (RD)	C		
Draft Consolidated RD	С	С	C*
Final Consolidated RD	A	А	
Preliminary Draft Consolidated Remedial Action Report	С		
RAR			
Draft Consolidated RAR	C	С	C*
Final Consolidated RAR	А	А	
A – Formal approval	•	·	

 Table 5-1. Deliverable Approval Matrix (continued)

1 2 3

C – Provide comment * – Documents available for public review/comment via the RVAAP Administrative Record.



Figure 5-1. Project Organizational Chart

1 6.0 PROJECT REPORTING

2 In an effort to communicate the progress, findings, and potential changes that may occur during the 3 project, SAIC will communicate with all Interested Parties during established biweekly status meetings 4 and the monthly progress reports. 5 6 6.1 **BIWEEKLY STATUS TELECONFERENCES** 7 8 SAIC will conduct biweekly status meetings with the appropriate interested parties per the PWS by 9 means of a conference call. The purpose of these meetings is to address the progress to date, summarize 10 anticipated activities, address any problems or issues with regards to the project, and discuss any 11 corrective actions. A standard agenda for this biweekly conference call will be issued at least two days 12 prior to each call for review and comment. Upon the incorporation of comments to the agenda, a finalized 13 agenda will be provided to the interested parties. The project status includes, but is not limited to: 14 15 Work completed; • 16 Work scheduled; • 17 • Technical issues; 18 Regulatory challenges/issues; • 19 Issues that may hamper project schedule; and • 20 Any other project related issues raised by any of the Interested Parties. • 21 22 SAIC will provide meeting minutes of the biweekly status meeting to all Interested Parties. 23 24 6.2 MONTHLY PROGRESS REPORTS 25 26 As required by the Ohio EPA Director's Findings and Orders for RVAAP (Ohio EPA 2004), unless 27 otherwise specified in writing by Ohio EPA, a written progress report for every month shall be provided 28 to the USACE Louisville District COR or designee by the fifth day of each month. USACE will compile 29 Monthly Progress Reports from all contractors to submit to Ohio EPA by the tenth day of each month. 30 USACE has established a template for these monthly progress reports to comply with requirements of the 31 Ohio EPA Director's Findings and Orders for RVAAP (Figure 6-1). SAIC will use this template to detail 32 the following progress items: 33 34 Describe the status of all active project tasks and progress made toward achieving PWS 35 objectives during the reporting period; 36 Describe difficulties encountered during the reporting period and actions taken to rectify any • 37 difficulties: 38 Describe activities planned for the following month; 39 Identify changes in key personnel; • 40 List target and actual completion dates for each element of activity, including project completion; • 41 • Provide an explanation for any deviation from any applicable schedules; and 42 Note volume and disposition of any investigation-derived or remedial action wastes removed • 43 from RVAAP.

1 6.3 SCHEDULE UPDATES

2

3 A detailed working schedule has been developed as part of this PMP (see Figure 7-1) that outlines major 4 project elements and due dates for all major deliverables. This detailed project schedule shall be updated 5 monthly to accurately reflect project progress, and shall be included as part of the monthly progress report submittal. Additionally, SAIC shall participate in RVAAP biweekly schedule update conference calls 6 7 organized by USACE to apprise the RVAAP Project Team progress.

8

9 6.4 RECORDS/DATA MANAGEMENT

10

11 SAIC will submit all data and documentation to SAIC's Central Records repository per SAIC's OA 12 Program. All documents generated during the course of this project will be maintained in both electronic

and hard copy. Electronic reports for submission to RVAAP REIMS will adhere to criteria for entry into 13

14

the database. To the extent that residual contaminantion is left in place at any of the subject AOCs, SAIC 15 will meet DoD and CERCLA requirements for records management to support five-year reviews to be

- 16 performed by others.
- 17

18 Provisional laboratory analytical data will be received into and managed in the SAIC Environmental

19 Information Management System pending verification and assignment of final data qualifiers. Upon

20 finalization of analytical data, they will be uploaded to REIMS and maintained in accordance with system

21 requirements.

SAIC MONTHLY REPORT

Contract Number:	W912QR-04-D-0028	Report Number:	1
Project No.:	Delivery Order 0001	Period:	August 2008
Contractor:	SAIC		
	8866 Commons Blvd. Suite 201, Twinsburg, OH 440	87	
Location:	Ravenna Army Ammunition Plant, Ravenna, OH		
Project Name:	2008 Performance-Based Acquisition - Environmenta	Investigation and Remedi	ation

SUMMARY OF ACTIVITIES:

HEALTH AND SAFETY PERFORMANCE:

PROBLEMS ENCOUNTERED/RESOLUTION:

PLANNED ACTIVITIES:

ACTIVITY AND PROGRESS COMPLETION TABLES:

Target/Milestone Activity	Scheduled Completion Date	Actual Completion Date	Status	

CHANGES IN KEY PERSONNEL:

DEVIATION IN SCHEDULE (with explanation):

INVESTIGATIVE DERIVED WASTE (IDW):

REMARKS:

SAIC PROJECT MANAGER: SIGNATURE:

Percent Complete Estimates for GSA Contract No. W912QR-04-D-0028 Performance Based Acquisition – Environmental Investigation and Remediation at the Ravenna Army Ammunition Plant

	Task Number	Percent Complete as of (date)
CLIN X.X	Task Description	
	TOTAL TASK PERCENT COMPLETE	

Figure 6-1. RVAAP Monthly Progress Report Template

THIS PAGE INTENTIONALLY LEFT BLANK.

7.0 PROJECT SCHEDULE AND MILESTONES

2 7.1 PROJECT SCHEDULE AND PROJECT DELIVERABLE MILESTONES

As part of this PMP, SAIC has developed a detailed project schedule that includes due dates for all major

deliverables, including review times, leading to completion of the entire project by December 12, 2013.

3 4

5

- 6 The project schedule (Figure 7-1) details both target and milestone dates for each element of the project 7 (e.g., completion of FS, PP). Generally, milestones are established for deliverables within the control of the contractor, Army, and Ohio EPA, and are critical to forward movement (i.e., Final versions of major 8 9 deliverables). In addition, the detailed project schedule incorporates the following general requirements 10 established in the PWS (USACE 2008): 11 12 • Ohio EPA 45-day minimum review period; 13 Comment resolution meetings/teleconferences held within 15 days of close of comment period; • 14 and 15 Deliverables to be provided within 30 days of receipt of Ohio EPA approval of previous version. • 16 17 Figure 7-1 summarizes the deliverable and approval milestones required to achieve project objectives by 18 December 12, 2013. The project schedule and associated deliverable milestones (Figure 7-1) are to be 19 approved by both the Ohio EPA and the Army. Approval of the detailed project schedule and associated 20 milestones will be obtained as part of the PMP review and approval cycle. 21 22 The Project Manager will have primary responsibility for maintaining the project schedule throughout the 23 contract performance period. The schedule will be updated monthly to accurately reflect project progress 24 and schedule changes. The updated schedule shall be included with the monthly project updates 25 submitted to USACE on the fifth day of every month. This schedule information also will be provided for integration into the overall RVAAP IRP schedule managed by the USACE Louisville District. SAIC will 26 27 participate in the ongoing biweekly RVAAP IRP Program schedule review teleconferences. 28 29 In the event that a schedule milestone extension is required, SAIC will notify USACE (the responsible 30 party) in writing. The Army will request an extension from Ohio EPA in accordance with the Ohio EPA 31 Director's Findings and Orders for RVAAP (Ohio EPA 2004), by specifying: 32 33 The milestone that is sought to be extended; • 34 The length of the extension requested; •
- The range of the extension request
 The cause(s) for the extension; and
- Any related milestones or target dates that would be affected if the extension request were granted.

THIS PAGE INTENTIONALLY LEFT BLANK.

ID Luo	e tem	í ask Name	Deadine	Duration	Start	PBA 2008	Project Schedule
1	e sem	Lask reame Contract Award Date	NA	0 days	Wed 7/16/08	Wed 7/16/08	0006 2017 2017 2017 2017 2017 2017 2017 2017
2	1 1.PMP	Task 1 - Project Management Plans Project Management Plan	NA NA	250 days 250 days	Wed 7/16/08 Wed 7/16/08	Sun 3/22/09 Sun 3/22/09	ý — y
4		Prepare and Submit PreDraft to USACE	NA.	30 days	Wed 7/16/08	Thu 8/14/08 1	
5		OSHILE Review Comment Resolution Meeting	NA NA	30 days 15 days	Fn 8/15/08 Sun 9/14/08	Sat w13/08 4 Sun 9/28/08 5	
7	_	Prepare and Submit Draft to USACE USACE Concurrence Review of Draft	NA NA	30 days 20 days	Sun 9/14/08 Tue 10/14/08	Mon 10/13/08 5 Sun 11/2/08 7	i i i i i i i i i i i i i i i i i i i
9	_	Prepare and Submit Draft to Amy and Ohio EPA	NA	5 days	Mon 11/3/08	Fri 11/7/08 8	
10		Army and Ohio EPA Review Comment Resolution Meeting	NA NA	45 days 15 days	Sat 11/8/08 Tue 12/23/08	Mon 12/22/08 9 Tue 1/6/09 10	
12		Prepare and Submit Final to USACE	NA	30 days	Tue 12/23/08	Wed 1/21/09 10	
14		Prepare and Submit Final to Army and Ohio EPA	NA	5 days	Sun 2/1/09	Thu 2/5/09 13	
15	I.QASP	Army and Ohio EPA Review and Approval Quality Assurance Surveillance Plan	NA NA	45 days 120 days	Fri 2/6/09 Wed 7/16/08	Sun 3/22/09 14 Wed 11/12/08	
17		Prepare and Submit Draft to Army	NA	30 days	Wed 7/16/08	Thu 8/14/08 1	
19		Comment Resolution Meeting	NA	15 days	Sun 9/14/08	Sun 9/28/08 18	t
20		Prepare and Submit Final to USACE Army Review and Approval	NA NA	30 days 30 days	Sun 9/14/08 Tue 10/14/08	Mon 10/13/08 18 Wed 11/12/08 20	
22	2	Task 2 - ROD Approvals for 16 AOCs	NA	1467 days	Wed 7/16/08	Sat 7/21/12	
23	2.19	Prepare and Submit PreDraft to USACE	NA	60 days	Wed 7/16/08	Sat 9/13/08 1	
25 26		USACE Review Comment Resolution Meeting	NA NA	30 days 15 days	Sun 9/14/08 Tue 10/14/08	Mon 10/13/08 24 Tue 10/28/08 25	
27		Prepare and Submit Draft to USACE	NA	30 days	Tue 10/14/08	Wed 11/12/08 25	l 💃
29		USACE Concurrence Review of Draft Prepare and Submit Draft to Army and Ohio EPA	NA	20 days 5 days	Wed 12/3/08	Sun 12/7/08 28	
30		Army and Ohio EPA Review Comment Resolution Meeting	NA NA	45 days 15 days	Mon 12/8/08 Thu 1/22/09	Wed 1/21/09 29 Thu 2/5/09 30	
32		Prepare and Submit Final to USACE	NA	30 days	Thu 1/22/09	Fri 2/20/09 30	i i i i i i i i i i i i i i i i i i i
34		Prepare and Submit Final to Army and Ohio EPA	NA	5 days	Tue 3/3/09	Sat 3/7/09 33	
35		Army and Ohio EPA Review and Approval Implementation of Remedial Investigation Work Plan	NA NA	45 days 162 days	Sun 3/8/09 Wed 4/22/09	Tue 4/21/09 34 Sun 9/20/09	
37		Implementation of RI Work Plan	NA	90 days	Wed 4/22/09	Mon 7/20/09 35	
39	2.FS(a)	RIFSs for Group 1 AOCs (RVAAP-12, 29, and 46)	NA	280 days	Mon 9/21/09	Sun 6/27/10	
40	-	Prépare and Submit PreDraft to USACE USACE Review	NA NA	60 days 30 days	Mon 9/21/09 Fri 11/20/09	Thu 11/19/09 38 Sat 12/19/09 40	
42		Comment Resolution Meeting Prepare and Submit Draft to USACE	NA.	15 days 30 days	Sun 12/20/09 Sun 12/20/09	Sun 1/3/10 41 Mon 1/18/10 41	
44		USACE Concurrence Review of Draft	NA	20 days	Tue 1/19/10	Sun 2/7/10 43	
45 46		Prepare and Submit Draft to Army and Ohio EPA Army and Ohio EPA Review	NA NA	5 days 45 days	Mon 2/8/10 Set 2/13/10	Fn 2/12/10 44 Mon 3/29/10 45	
47		Comment Resolution Meeting Prepare and Submit Final to USACE	NA.	15 days 30 days	Tue 3/30/10 Tue 3/30/10	Tue 4/13/10 46 Wed 4/28/10 46	
49		USACE Concurrence Review of Final	NA	10 days	Thu 4/29/10	Sat 5/8/10 48	
50 51		Prepare and Submit Final to Army and Ohio EPA Army and Ohio EPA Review and Approval	NA NA	5 days 45 days	Sun 5/9/10 Fri 5/14/10	Thu 5/13/10 49 Sun 6/27/10 50	
52 53	2.PP(a)	Proposed Plans for Group 1 AOCs (RVAAP-12, 29, and 46) Prepare and Submit PreDeath to LISACE	NA	355 days	Mon 6/28/10	Fri 6/17/11 Thu 8/26/10 51	
54		USACE Review	NA.	30 days	Fn 8/27/10	Sat 9/25/10 53	
55 56		Comment Resolution Meeting Prepare and Submit Draft to USACE	NA NA	15 days 30 days	Sun 9/26/10 Sun 9/26/10	Sun 10/10/10 54 Mon 10/25/10 54	
57		USACE Concurrence Review of Draft Prepare and Submit Draft to Amy and Olivo FPA	NA NA	20 days	Tue 10/26/10 Mon 11/15/10	Sun 11/14/10 56 Fri 11/19/10 57	
59		Army and Ohio EPA Review	NA.	45 days	Sat 11/20/10	Mon 1/3/11 58	
60 61		Comment Resolution Meeting Prepare and Submit Final to USACE	NA NA	15 days 30 days	Tue 1/4/11 Tue 1/4/11	Tue 1/18/11 59 Wed 2/2/11 59	
62		USACE Concurrence Review of Final Prepare and Submit Final to Amy and Olivo FPA	NA	10 days	Thu 2/3/11 Sun 2/11/14	Set 2/12/11 61 Thu 2/17/11 62	
64		Army and Ohio EPA Review and Approval	NA	45 days	Fri 2/18/11	Sun 4/3/11 63	
65		Public Comment Period Phase Public Notice Preparation	NA NA	75 days 45 days	Mon 4/4/11 Mon 4/4/11	Fri 6/17/11 Wed 5/18/11 64	
67		Public Meeting for Group 1 AOCs Public Comment Period for Group 1 AOCs	NA NA	0 days 30 days	Wed 5/18/11 Thu 5/19/11	Wed 5/18/11 66	5/18
69 2	ROD(a)	Records of Decision for Group 1 AOCs (RVAAP-12, 29, and 46)	NA	280 days	Sat 6/18/11	Fri 3/23/12	
70		Prepare and Submit PreDraft to USACE USACE Review	NA NA	60 days 30 days	Sat 6/18/11 Wed 8/17/11	Tue 8/16/11 68 Thu 9/15/11 70	
72		Comment Resolution Meeting	NA	15 days	Fri 9/16/11	Fri 9/30/11 71	T T
74		USACE Concurrence Review of Draft	NA	20 days	Sun 10/16/11	Fri 11/4/11 73	
75		Prepare and Submit Draft to Army and Ohio EPA Army and Ohio EPA Review	NA NA	5 days 45 days	Sat 11/5/11 Thu 11/10/11	Wed 11/9/11 74 Sat 12/24/11 75	
77		Comment Resolution Meeting	NA	15 days	Sun 12/25/11	Sun 1/8/12 76	
79		USACE Concurrence Review of Final	NA	10 days	Tue 1/24/12	Thu 2/2/12 78	
80		Prepare and Submit Final to Army and Ohio EPA Army and Ohio EPA Review and Approval	NA NA	5 days 45 days	En 2/3/12 Wed 2/8/12	Tue 2/7/12 79 Fri 3/23/12 80	
82	2.FS(b)	RI/FSs for Group 2 AOCs (RVAAP-06, 13, 19, 33, 38, 39, and 40)	NA	280 days	Fri 11/20/09	Thu 8/26/10	
83		USACE Review	NA NA	30 days	Tue 1/19/10	Wed 2/17/10 83	
85		Comment Resolution Meeting Prepare and Submit Draft to USACE	NA NA	15 days 30 days	Thu 2/18/10 Thu 2/18/10	Thu 3/4/10 84 Fri 3/19/10 84	
87		USACE Concurrence Review of Draft	NA	20 days	Sat 3/20/10	Thu 4/8/10 86	
88		Prepare and Submit Draft to Army and Ohio EPA Army and Ohio EPA Review	NA	5 days 45 days	Fn 4/9/10 Wed 4/14/10	Fri 5/28/10 88	
90 91		Comment Resolution Meeting Prepare and Submit Final to USACE	NA NA	15 days 30 days	Sat 5/29/10 Sat 5/29/10	Sat 6/12/10 89 Sun 6/27/10 89	
92		USACE Concurrence Review of Final	NA	10 days	Mon 6/28/10	Wed 7/7/10 91	
93 94		Prepare and Submit Final to Army and Ohio EPA Army and Ohio EPA Review and Approval	NA NA	5 days 45 days	Thu 7/8/10 Tue 7/13/10	Mon 7/12/10 92 Thu 8/26/10 93	
95	2.PP(b)	Proposed Plans for Group 2 AOCs (RVAAP-06, 13, 19, 33, 39, 39, and 40) Prepare and Submit PreDirett to USACE	NA	365 days	Fri 8/27/10 Fri 8/27/10	Tue 8/16/11 Mon 10/25/10 94	
97		USACE Review	NA	30 days	Tue 10/26/10	Wed 11/24/10 95	
98		Comment Resolution Meeting Prepare and Submit Draft to USACE	NA NA	15 days 30 days	Thu 11/25/10 Thu 11/25/10	Thu 12/9/10 97 Fri 12/24/10 97	
100	_	USACE Concurrence Review of Draft Prepare and Submit Draft to Army and Ohio EPA	NA NA	20 days 5 days	Sat 12/25/10 Fri 1/14/11	Thu 1/13/11 99 Tue 1/18/11 100	
102		Army and Ohio EPA Review	NA	45 days	Wed 1/19/11	Fn 3/4/11 101	i i i i i i i i i i i i i i i i i i i
103		Comment Resolution Meeting Prepare and Submit Final to USACE	NA	30 days	Sat 3/5/11 Sat 3/5/11	Sat 3/19/11 102 Sun 4/3/11 102	<u>k</u>
105		USACE Concurrence Review of Final Prepare and Submit Final to Army and Ohio EPA	NA NA	10 days 5 days	Mon 4/4/11 Thu 4/14/11	Wed 4/13/11 104 Mon 4/18/11 105	
107		Army and Ohio EPA Review and Approval Public Common Pariod Phase	NA	45 days	Tue 4/19/11	Thu 6/2/11 106	
109		Public Notice Preparation	NA	45 days	Fri 6/8/11	Sun 7/17/11 107	
110		Public Meeting for Group 2 AOCs Public Comment Period for Group 2 AOCs	NA NA	0 days 30 days	Sun 7/17/11 Mon 7/18/11	Sun 7/17/11 109 Tue 8/16/11 110	
112 2	ROD(b)	Records of Decision for Group 2 AOCs (RVAAP-06, 13, 19, 33, 38, 39, and 40) Prepare and Submit PreDraft to USACF	NA NA	280 days	Wed 8/17/11	Tue 5/22/12 Set 10/15/11 111	
114		USACE Review	NA	30 days	Sun 10/16/11	Mon 11/14/11 113	
115		Commerx resolution Meeting Prepare and Submit Draft to USACE	NA NA	15 days 30 days	Tue 11/15/11 Tue 11/15/11	Wed 12/14/11 114	
117		USACE Concurrence Review of Draft Prepare and Submit Draft to Army and Ohio EPA	NA NA	20 days 5 days	Thu 12/15/11 Wed 1/4/12	Tue 1/3/12 116 Sun 1/8/12 117	
119		Army and Ohio EPA Review	NA	45 days	Mon 1/9/12	Wed 2/22/12 118	
121		Prepare and Submit Final to USACE	NA	30 days	Thu 2/23/12	Fn 3/23/12 119	
122		USACE Concurrence Review of Final Prepare and Submit Final to Army and Ohio EPA	NA. NA	10 days 5 days	Set 3/24/12 Tue 4/3/12	Mon 4/2/12 121 Sat 4/7/12 122	
124	2.58/41	Army and Ohio EPA Review and Approval RUESs for Group 3 AOCs (BVAAP-41 42 45 46 45 46 45 46	NA	45 days	Sun 4/8/12	Tue 5/22/12 123	
126		Prepare and Submit PreDraft to USACE	NA NA	60 days	Tue 1/19/10	Fri 3/19/10 83	
127		USACE Review Comment Resolution Meeting	NA NA	30 days 15 days	Sat 3/20/10 Mon 4/19/10	Sun 4/18/10 126 Mon 5/3/10 127	
129		Prepare and Submit Draft to USACE USACE Concurrence Review of Draft	NA	30 days	Mon 4/19/10	Tue 5/18/10 127 Mon 6/7/10 129	
131		Prepare and Submit Draft to Army and Ohio EPA	NA	20 days 5 days	Tue 5/8/10	Sat 6/12/10 130	
132		Army and Ohio EPA Review Comment Resolution Meeting	NA NA	45 days 15 days	Sun 6/13/10 Wed 7/28/10	Tue 7/27/10 131 Wed 8/11/10 132	
134		Prepare and Submit Final to USACE	NA	30 days	Wed 7/28/10	Thu 8/26/10 132	
136		Prepare and Submit Final to Army and Ohio EPA	NA NA	5 days	Mon 9/6/10	Fri 9/10/10 135	
137	2.PP(c)	Army and Ohio EPA Review and Approval Proposed Plans for Group 3 AOCs (RVAAP-41, 42, 43, 44, 45, 48, and 50)	NA NA	45 days 355 days	Sat 9/11/10 Tue 10/26/10	Mon 10/25/10 138 Sat 10/15/11	
139		Prepare and Submit PreDraft to USACE	NA	60 days	Tue 10/26/10	Fri 12/24/10 137	
141		Comment Resolution Meeting	NA NA	30 days 15 days	Set 12/25/10 Mon 1/24/11	Mon 2/7/11 139	
142		Prepare and Submit Draft to USACE USACE Concurrence Review of Draft	NA NA	30 days 20 days	Mon 1/24/11 Wed 2/23/11	Tue 2/22/11 140 Mon 3/14/11 142	
144		Prepare and Submit Draft to Army and Ohio EPA	NA	5 days	Tue 3/15/11	Sat 3/19/11 143	
145		Comment Resolution Meeting	NA NA	45 days 15 days	Sun 3/20/11 Wed 5/4/11	Wed 5/18/11 145	
147		Prepare and Submit Final to USACE USACE Concurrence Review of Final	NA.	30 days	Wed 5/4/11 En 6/2/11	Thu 6/2/11 145 Sun 6/12/11 147	l l l l l l l l l l l l l l l l l l l
149		Prepare and Submit Final to Army and Ohio EPA	NA	5 days	Mon 6/13/11	Fri 6/17/11 148	
150		Army and Onio EPA Review and Approval Public Comment Period Phase	NA NA	45 days 75 days	Sat 6/18/11 Tue 8/2/11	Mon 8/1/11 149 Sat 10/15/11	
152 153		Public Notice Preparation Public Meeting for Group 3 AOCs	NA NA	45 days 0 days	Tue 8/2/11 Thu 9/15/11	Thu 9/15/11 150 Thu 9/15/11 152	
154		Public Comment Period for Group 3 AOCs	NA	30 days	Fri 9/16/11	Sat 10/15/11 153	
155 2 156	ROD(c)	records of Decision for Group 3 AOCs (RVAAP-41, 42, 43, 44, 45, 48, and 50) Prepare and Submit PreDraft to USACE	NA NA	280 days 60 days	Sun 10/16/11 Sun 10/16/11	Sat 7/21/12 Wed 12/14/11 154	
157		USACE Review Comment Resolution Meeting	NA NA	30 days	Thu 12/15/11 Set 1/14/10	Fn 1/13/12 156 Sat 1/28/12 157	
159		Prepare and Submit Draft to USACE	NA	30 days	Sat 1/14/12	Sun 2/12/12 157	
161		USHUE Concurrence Review of Draft Prepare and Submit Draft to Army and Ohio EPA	NA NA	20 days 5 days	Mon 2/13/12 Sun 3/4/12	Set 3/3/12 159 Thu 3/8/12 160	
162 163		Army and Ohio EPA Review Comment Resolution Meeting	NA NA	45 days 15 days	Fri 3/9/12 Mon 4/23/12	Sun 4/22/12 161 Mon 5/7/12 162	
164		Prepare and Submit Final to USACE	NA	30 days	Mon 4/23/12	Tue 5/22/12 162	
100		women seisen eine Kenen of Final	NA	r∪ days	mea 5723/12	ruginig 104	· · · · · · · · · · · · · · · · · · ·

Figure 7-1. Project Schedule for the RVAAP 2008 PBA

						PBA	Project Schedule	
D	Line item	Task Name	Deadine	Durabon	Start	Finish Predeces	2008 2009 2010 2011 H1 H2 H1 H2 H1 H2 H1	2012 2013 2014 H2 H1 H2 H1 H2 H1 H2
166		Prepare and Submit Final to Army and Otio EPA Army and Otio EPA Review and Approval	NA.	5 days 45 days	Sat 6/2/12 Thu 6/7/12	Wed 6/6/12 165 Sat 7/21/12 166		
168	3	Task 3 - Six Sharon Conglomerate Wells Well Installation Work Plan	NA NA	715 days 158 days	Wed 7/16/08 Wed 7/16/08	Wed 6/30/10 Sat 12/20/08		
170		Prepare and Submit PreDraft to USACE USACE Review	NA.	30 days 3 days	Wed 7/16/08 Fri 8/15/08	Thu 8/14/08 1 Sun 8/17/08 170	i i i i i i i i i i i i i i i i i i i	
172		Comment Resolution Meeting Prepare and Submit Draft to USACE	NA.	5 days 5 days	Mon 8/18/08 Mon 8/18/08	Fri 8/22/08 171 Fri 8/22/08 171	Į.	
174		USACE Concurrence Review of Draft	NA	1 day	Sat 8/23/08	Sat 8/23/08 173		
175		Army and Ohio EPA Review	NA	45 days	Fn 8/29/08	Sun 10/12/08 175		
177		Comment Resolution Meeting Prepare and Submit Final to USACE	NA NA	15 days 15 days	Mon 10/13/08 Mon 10/13/08	Mon 10/27/08 176 Mon 10/27/08 176		
179		USACE Concurrence Review of Final Prepare and Submit Final to Army and Ohio EPA	NA NA	1 day 8 days	Tue 10/28/08 Wed 10/29/08	Tue 10/28/08 178 Wed 11/5/08 179		
181		Army and Ohio EPA Review and Approval Implementation of Work Plan	NA.	45 days 395 days	Thu 11/6/08 Sun 12/21/08	Sat 12/20/08 180		
183		Installation of Six Groundwater Wells Sampling and Analysis	NA	30 days	Sun 12/21/08	Mon 1/19/09 181		
185		Monitoring Report	NA	162 days	Wed 1/20/10	Wed 6/30/10		
186		Prepare and Submit PreDraft to USACE USACE Review	NA NA	30 days 5 days	Wed 1/20/10 Fri 2/19/10	Thu 2/18/10 184 Tue 2/23/10 186		
188 189		Comment Resolution Meeting Prepare and Submit Draft to USACE	NA NA	5 days 5 days	Wed 2/24/10 Wed 2/24/10	Sun 2/28/10 187 Sun 2/28/10 187	E E E E E E E E E E E E E E E E E E E	
190 191		USACE Concurrence Review of Draft Prepare and Submit Draft to Army and Ohio EPA	NA NA	2 days 5 days	Mon 3/1/10 Wed 3/3/10	Tue 3/2/10 189 Sun 3/7/10 190	E E E E E E E E E E E E E E E E E E E	
192		Army and Ohio EPA Review	NA.	45 days	Mon 3/8/10	Wed 4/21/10 191		
193		Prepare and Submit Final to USACE	NA.	15 days	Thu 4/22/10	Thu 5/6/10 192		
195 196		USACE Concurrence Review of Final Prepare and Submit Final to Army and Ohio EPA	NA. NA	2 days 8 days	Fri 5/7/10 Sun 5/9/10	Sat 5/6/10 194 Sun 5/16/10 195		
197 198		Army and Ohio EPA Review and Approval Award of Task 4	NA.	45 days 0 days	Mon 5/17/10 Wed 10/1/08	Wed 6/30/10 195 Wed 10/1/08	▲_10 <i>/</i>	
199	4	Task 4 - LL12 Groundwater and Facility-wide Sewer RODs	NA	1285 days	Wed 10/1/08	Sat 4/7/12 Sun 1/18/09	<u>V</u>	
201		Prepare and Submit PreDraft to USACE	NA.	10 days	Wed 10/1/08	Fri 10/10/08 198		
202		Comment Resolution Meeting	NA	2 days	Mon 10/13/08	Tue 10/14/08 202		
204		Prepare and Submit Draft to USACE USACE Concurrence Review of Draft	NA NA	3 days 1 day	Mon 10/13/08 Thu 10/16/08	Wed 10/15/08 202 Thu 10/16/08 204		
206 207		Prepare and Submit Draft to Army and Ohio EPA Army and Ohio EPA Review	NA NA	2 days 45 days	Fri 10/17/08 Sun 10/19/08	Sat 10/18/08 205 Tue 12/2/08 206		
208		Comment Resolution Meeting Prépare and Submit Final to USACE	NA NA	15 days 0 days	Wed 12/3/08	Wed 12/17/08 207 Tue 12/2/08 207	12/2	
210		USACE Concurrence Review of Final Preserve and Submit Final Preserve of the Final	NA	0 days	Tue 12/2/08	Tue 12/2/08 209	12/2	
212		Army and Ohio EPA Review and Approval	NA	45 days	Fri 12/5/08	Sun 1/18/09 211	b	
213		Implement Supplemental Sampling Plan Conduct Supplemental Sampling	NA NA	22 days 2 days	Mon 1/19/09 Mon 1/19/09	Mon 2/9/09 Tue 1/20/09 212		
215 216	4.LL12FS	Sampling Analysis and Data Verification LL12 Groundwater Feasibility Study	NA.	20 days 202 days	Wed 1/21/09 Mon 1/19/09	Mon 2/9/09 214 Sat 8/8/09		
217		Prepare and Submit PreDraft to USACE USACE Review	NA NA	48 days 10 days	Mon 1/19/09 Sun 3/8/09	Sat 3/7/09 212 Tue 3/17/09 217		
219		Comment Resolution Meeting	NA.	15 days	Wed 3/18/09	Wed 4/1/09 218		
220		USACE Concurrence Review of Draft	NA	1 day	Fri 4/17/09	Fn 4/17/09 220		
222		Prepare and Submit Draft to Army and Onio EPA Army and Onio EPA Review	NA. NA	3 days 45 days	Sat 4/18/09 Tue 4/21/09	Mon 4/20/09 221 Thu 6/4/09 222		
224 225		Comment Resolution Meeting Prepare and Submit Final to USACE	NA NA	15 days 0 days	Fri 6/5/09 Thu 6/4/09	Fn 6/19/09 223 Thu 6/4/09 223	6/4	
226		USACE Concurrence Review of Final Prepare and Submit Final to Army and Otico EPA	NA NA	0 days 20 days	Thu 6.4/09 Fri 6.5/09	Thu 6/4/09 225 Wed 6/24/09 226	6 14	
228	41112PP	Army and Ohio EPA Review and Approval Proposed Plans	NA.	45 days	Thu 6/25/09	Sat 8/8/09 227		
230	4.661277	Prepare and Submit PreDraft to USACE	NA	30 days	Thu 6/25/09	Fn 7/24/09 227		
231		Comment Resolution Meeting	NA.	5 days	Tue 8/4/09	Sat 8/8/09 231		
233		Prepare and Submit Draft to USACE USACE Concurrence Review of Draft	NA NA	10 days 1 day	Tue 8/4/09 Fri 8/14/09	Thu 8/13/09 231 Fri 8/14/09 233		
235 236		Prepare and Submit Draft to Army and Ohio EPA Army and Ohio EPA Review	NA NA	3 days 45 days	Set 8/15/09 Tue 8/18/09	Mon 8/17/09 234 Thu 10/1/09 235		
237		Comment Resolution Meeting Prepare and Submit Final to USACE	NA.	15 days 0 days	Fri 10/2/09 Thu 10/1/09	Fri 10/16/09 236 Thu 10/1/09 236	100	
239		USACE Concurrence Review of Final Disease and Submit Einal to Amu and Obio EPA	NA	0 days	Thu 10/1/09	Thu 10/1/09 238	10n	
240		Army and Ohio EPA Review and Approval	NA	45 days	Thu 10/22/09	Sat 12/5/09 240		
242		Public Comment Period Phase Public Notice Preparation	NA.	45 days 15 days	Sun 12/6/09 Sun 12/6/09	Sun 12/20/09 241		
244 245		Public Meeting (LL 12 Groundwater) Public Comment Period (LL 12 Groundwater)	NA NA	0 days 30 days	Sun 12/20/09 Mon 12/21/09	Sun 12/20/09 243 Tue 1/19/10 244	12/20	
246	4.LL12ROD	Record of Decision Precare and Submit PreDraft to USACE	NA NA	161 days 30 days	Wed 1/20/10 Wed 1/20/10	Tue 6/29/10 Thu 2/18/10 245		
248		USACE Review Comment Resolution Meeting	NA.	10 days	Fn 2/19/10 Mon 3/1/10	Sun 2/28/10 247	tin the second se	
250		Prepare and Submit Draft to USACE	NA	7 days	Mon 3/1/10	Sun 3/7/10 248		
251		Cover, E. Concurrence relevant of Lorat	NA NA	1 day 3 days	Mon 3/8/10 Tue 3/9/10	Thu 3/11/10 251		
253 254		Army and Onio EPA Review Comment Resolution Meeting	NA NA	45 days 15 days	Fn 3/12/10 Mon 4/25/10	Sun 4/25/10 252 Mon 5/10/10 253		
255 256		Prepare and Submit Final to USACE USACE Concurrence Review of Final	NA NA	0 days 0 days	Sun 4/25/10 Sun 4/25/10	Sun 4/25/10 253 Sun 4/25/10 255	426	
257 258		Prepare and Submit Final to Army and Ohio EPA Army and Ohio EPA Review and Approval	NA NA	20 days 45 days	Mon 4/26/10 Sun 5/16/10	Sat 5/15/10 256 Tue 6/29/10 257	i i i i i i i i i i i i i i i i i i i	
259 260	4.FWSRI	Remedial Investigation Work Plan for Facility-wide Sewers Prepare and Submit PreDraft to USACE	NA	280 days 60 days	Wed 10/1/08	Tue 7/7/09 Sat 11/29/08 198		
261		USACE Review Comment Resolution Meeting	NA	30 days	Sun 11/30/08	Mon 12/29/08 260 Tue 1/13/09 261		
263		Prepare and Submit Drait to USACE	NA	30 days	Tue 12/30/08	Wed 1/28/09 261	h h	
264		Prepare and Submit Draft to Amy and Ohio EPA	NA NA	20 days 5 days	Wed 2/18/09	Sun 2/22/09 264		
266 267		Army and Ohio EPA Review Comment Resolution Meeting	NA NA	45 days 15 days	Mon 2/23/09 Thu 4/9/09	Wed 4/8/09 265 Thu 4/23/09 266		
268 269		Prépare and Submit Final to USACE USACE Concurrence Review of Final	NA NA	30 days 10 days	Thu 4/9/09 Sat 5/9/09	Fn 5/8/09 266 Mon 5/18/09 268	₽	
270		Prepare and Submit Final to Army and Ohio EPA Army and Ohio EPA Review and Annroval	NA	5 days	Tue 5/19/09 Sun 5/24/09	Sat 5/23/09 269 Tue 7/7/09 270	L L L	
272		Implementation of Remedial Investigation Work Plan	NA	120 days	Wed 7/8/09	Wed 11/4/09		
274	4.F\$	Ru/FS for Facility-wide Sewers	NA	200 days	Thu 11/6/09	Wed 8/11/10		
275		Prepare and Submit PreDraft to USACE USACE Review	NA NA	60 days 30 days	Mon 1/4/10	Sun 1/3/10 273 Tue 2/2/10 275		
277 278		Comment Resolution Meeting Prepare and Submit Draft to USACE	NA. NA	15 days 30 days	Wed 2/3/10 Wed 2/3/10	Wed 2/17/10 276 Thu 3/4/10 276	<u> </u>	
279 280		USACE Concurrence Review of Draft Prépare and Submit Draft to Army and Ohio EPA	NA.	20 days 5 days	Fri 3/5/10 Thu 3/25/10	Wed 3/24/10 278 Mon 3/29/10 279	T.	
281		Army and Ohio EPA Review	NA	45 days	Tue 3/30/10	Thu 5/13/10 280	h ,	
282		Prepare and Submit Final to USACE	NA NA	30 days	Fri 5/14/10	Sat 6/12/10 281		
284		USAUE Concurrence Review of Final Prepare and Submit Final to Army and Ohio EPA	NA NA	10 days 5 days	Sun 6/13/10 Wed 6/23/10	Sun 6/22/10 283		
286 287	4.FWSPP	Army and Otho EPA Review and Approval Proposed Plan for Facility-wide Sewers	NA.	45 days 325 days	Mon 6/28/10 Thu 8/12/10	Wed 8/11/10 285 Sat 7/2/11	<u> </u>	
288 289		Prepare and Submit PreDraft to USACE USACE Review	NA NA	60 days 30 days	Thu 8/12/10 Mon 10/11/10	Sun 10/10/10 286 Tue 11/9/10 288	l in the second s	
290		Comment Resolution Meeting Private and Science Draws (ISACE	NA	15 days	Wed 11/10/10	Wed 11/24/10 289		
292		USACE Concurrence Review of Draft	NA	20 days	Fri 12/10/10	Wed 12/29/10 291		
293 294		Prepare and Submit Urait to Army and Ohio EPA Army and Ohio EPA Review	NA NA	5 days 45 days	Tue 1/4/11	Mon 1/3/11 292 Thu 2/17/11 293		
295 296		Comment Resolution Meeting Prepare and Submit Final to USACE	NA.	15 days 30 days	Fri 2/18/11 Fri 2/18/11	Fn 3/4/11 294 Sat 3/19/11 294		
297		USACE Concurrence Review of Final Prepare and Submit Final to Amv and Ohio EPA	NA	10 days	Sun 3/20/11 Wed 3/30/11	Tue 3/29/11 296 Sun 4/3/11 297	T. I.	
299		Army and Ohio EPA Review and Approval	NA	45 days	Mon 4,4/11	Wed 5/18/11 298		



Figure 7-1. Project Schedule for the RVAAP 2008 PBA (continued)

1 Ohio EPA will determine whether there is good cause for the requested extension. Ohio EPA shall

2 approve the extension if good cause exists, as defined in the Ohio EPA Director's Findings and Orders for

- 3 RVAAP.
- 4

7.2 PROJECT PAYMENT MILESTONES

5 6

Payment for work completed under the RVAAP 2008 PBA is dependent upon the completion of established project payment milestones (Table 7-1). Table 5-1 summarizes deliverable review and acceptance criteria. Some milestones and sub-milestones may be eliminated or modified in response to how the work actually needs to be performed. In the event that milestones must be eliminated from this project or modified, a contract modification will be executed to document the change. A revised payment milestone schedule will be negotiated and incorporated into the contract modification.

13

For purposes of milestone payment, milestone documentation shall be submitted to USACE in a timely
 manner by SAIC, reviewed by USACE, and SAIC shall be notified of the findings within 30 working
 days of delivery of the milestone documentation. The USACE COR and the SAIC Project Manager shall

17 discuss and/or meet after receipt of the milestone documentation to:

- 18
- Formally review the quantity and quality of services;
- Inspect work milestone documentation for compliance with the PWS and project documentation;
 and
- Approve or disapprove the performance of the milestone.

Table 7-1. Payment Mileston	e Plan for the	RVAAP	2008 PBA
-----------------------------	----------------	-------	----------

Task	Description	Performance/ Payment Milestone							
1	TASK 1 – Complete I	PMP and QASP							
1.1	Project Management Plan (PMP)	100% payment after approval of Final Report							
1.2	Quality Assurance Surveillance Plan (QASP)	100% payment after approval of Final Report							
2	TASK 2 - Achieved Approved RODs for all Media Except Groundwater								
2.1a	Project Remedial Investigation Work Plan	100% payment after approval of Final Report							
2.1b	Completion of RI Field Work	100% payment after completion of Field Work							
2.2a	C-Block Quarry RI Report	100% payment after approval of Final Report							
2.2b	C-Block Quarry Feasibility Study	100% payment after approval of Final Report							
2.2c	C-Block Quarry Proposed Plan	100% payment after approval of Final Report							
2.2d	C-Block Quarry Public Meeting	100% payment after approval of Final Report							
2.2e	C-Block Quarry Record of Decision	100% payment after approval of Final Report							
2.3a	Load Line 12 Feasibility Study (SW/Wet Sediment)	100% payment after approval of Final Report							
2.3b	Load Line 12 Proposed Plan (SW/Wet Sediment)	100% payment after approval of Final Report							
2.3c	Load Line 12 Public Meeting (SW/Wet Sediment)	100% payment after approval of Final Report							
2.3d	Load Line 12 Record of Decision (SW/Wet Sediment)	100% payment after approval of Final Report							
2.4a	Building 1200 RI Report	100% payment after approval of Final Report							
2.4b	Building 1200 Feasibility Study	100% payment after approval of Final Report							
2.4c	Building 1200 Proposed Plan	100% payment after approval of Final Report							
2.4d	Building 1200 Public Meeting	100% payment after approval of Final Report							
2.4e	Building 1200 Record of Decision	100% payment after approval of Final Report							
2.5a	Landfill North of Winklepeck Burning Grounds RI Report	100% payment after approval of Final Report							
2.5b	Landfill North of Winklepeck Burning Feasibility Study	100% payment after approval of Final Report							
2.5c	Landfill North of Winklepeck Burning Proposed Plan	100% payment after approval of Final Report							
2.5d	Landfill North of Winklepeck Burning Public Meeting	100% payment after approval of Final Report							
2.5e	Landfill North of Winklepeck Burning Record of Decision	100% payment after approval of Final Report							
2.6a	Upper and Lower Cobb Ponds RI Report	100% payment after approval of Final Report							
2.6b	Upper and Lower Cobb Ponds Feasibility Study	100% payment after approval of Final Report							
2.6c	Upper and Lower Cobb Ponds Proposed Plan	100% payment after approval of Final Report							
2.6d	Upper and Lower Cobb Ponds Public Meeting	100% payment after approval of Final Report							
2.6e	Upper and Lower Cobb Ponds Record of Decision	100% payment after approval of Final Report							
2.7a	Load Line 6 RI Report	100% payment after approval of Final Report							
2.7b	Load Line 6 Feasibility Study	100% payment after approval of Final Report							
2.7c	Load Line 6 Proposed Plan	100% payment after approval of Final Report							
2.7d	Load Line 6 Public Meeting	100% payment after approval of Final Report							
2.7e	Load Line 6 Record of Decision	100% payment after approval of Final Report							
2.8a	NACA Test Area RI Report	100% payment after approval of Final Report							
2.8b	NACA Test Area Feasibility Study	100% payment after approval of Final Report							
2.8c	NACA Test Area Proposed Plan	100% payment after approval of Final Report							
2.8d	NACA Test Area Public Meeting	100% payment after approval of Final Report							
2.8e	NACA Test Area Record of Decision	100% payment after approval of Final Report							
2.9a	Load Line 5 RI Report	100% payment after approval of Final Report							
2.9b	Load Line 5 Feasibility Study	100% payment after approval of Final Report							

Task	Description	Performance/ Payment Milestone
2.9c	Load Line 5 Proposed Plan	100% payment after approval of Final Report
2.9d	Load Line 5 Public Meeting	100% payment after approval of Final Report
2.9e	Load Line 5 Record of Decision	100% payment after approval of Final Report
2.10a	Load Line 7 RI Report	100% payment after approval of Final Report
2.10b	Load Line 7 Feasibility Study	100% payment after approval of Final Report
2.10c	Load Line 7 Proposed Plan	100% payment after approval of Final Report
2.10d	Load Line 7 Public Meeting	100% payment after approval of Final Report
2.10e	Load Line 7 Record of Decision	100% payment after approval of Final Report
2.11a	Load Line 8 RI Report	100% payment after approval of Final Report
2.11b	Load Line 8 Feasibility Study	100% payment after approval of Final Report
2.11c	Load Line 8 Proposed Plan	100% payment after approval of Final Report
2.11d	Load Line 8 Public Meeting	100% payment after approval of Final Report
2.11e	Load Line 8 Record of Decision	100% payment after approval of Final Report
2.12a	Load Line 9 RI Report	100% payment after approval of Final Report
2.12b	Load Line 9 Feasibility Study	100% payment after approval of Final Report
2.12c	Load Line 9 Proposed Plan	100% payment after approval of Final Report
2.12d	Load Line 9 Public Meeting	100% payment after approval of Final Report
2.12e	Load Line 9 Record of Decision	100% payment after approval of Final Report
2.13a	Load Line 10 RI Report	100% payment after approval of Final Report
2.13b	Load Line 10 Feasibility Study	100% payment after approval of Final Report
2.13c	Load Line 10 Proposed Plan	100% payment after approval of Final Report
2.13d	Load Line 10 Public Meeting	100% payment after approval of Final Report
2.13e	Load Line 10 Record of Decision	100% payment after approval of Final Report
2.14a	Load Line 11 RI Report	100% payment after approval of Final Report
2.14b	Load Line 11 Feasibility Study	100% payment after approval of Final Report
2.14c	Load Line 11 Proposed Plan	100% payment after approval of Final Report
2.14d	Load Line 11 Public Meeting	100% payment after approval of Final Report
2.14e	Load Line 11 Record of Decision	100% payment after approval of Final Report
2.15a	Wet Storage Area RI Report	100% payment after approval of Final Report
2.15b	Wet Storage Area Feasibility Study	100% payment after approval of Final Report
2.15c	Wet Storage Area Proposed Plan	100% payment after approval of Final Report
2.15d	Wet Storage Area Public Meeting	100% payment after approval of Final Report
2.15e	Wet Storage Area Record of Decision	100% payment after approval of Final Report
2.16a	F-15 and F-16 RI Report	100% payment after approval of Final Report
2.16b	F-15 and F-16 Feasibility Study	100% payment after approval of Final Report
2.16c	F-15 and F-16 Proposed Plan	100% payment after approval of Final Report
2.16d	F-15 and F-16 Public Meeting	100% payment after approval of Final Report
2.16e	F-15 and F-16 Record of Decision	100% payment after approval of Final Report
2.17a	Anchor Test Area RI Report	100% payment after approval of Final Report
2.17b	Anchor Test Area Feasibility Study	100% payment after approval of Final Report
2.17c	Anchor Test Area Proposed Plan	100% payment after approval of Final Report

 Table 7-1. Payment Milestone Plan for the RVAAP 2008 PBA (continued)

Task	Description	Performance/ Payment Milestone
2.17d	Anchor Test Area Public Meeting	100% payment after approval of Final Report
2.17e	Anchor Test Area Record of Decision	100% payment after approval of Final Report
2.18a	Atlas Scrap Yard RI Report	100% payment after approval of Final Report
2.18b	Atlas Scrap Yard Feasibility Study	100% payment after approval of Final Report
2.18c	Atlas Scrap Yard Proposed Plan	100% payment after approval of Final Report
2.18d	Atlas Scrap Yard Public Meeting	100% payment after approval of Final Report
2.18e	Atlas Scrap Yard Record of Decision	100% payment after approval of Final Report
3	TASK 3 - Installation of	Monitoring Wells
3.1	Well Installation Work Plan	100% payment after approval of Final Report
3.2	Implementation of Well Installation Work Plan	100% payment after completion of Field Work
3.3	Monitoring Report	100% payment after approval of Final Report
4	TASK 4 - OPTIONAL Achieve Interim ROD for Gro	oundwater at LL12 and Facility-wide Sewers
4.1a	Load Line 12 Groundwater RI Addendum	100% payment after approval of Final Report
4.1b	Load Line 12 Groundwater Feasibility Study	100% payment after approval of Final Report
4.1c	Load Line 12 Groundwater Proposed Plan	100% payment after approval of Final Report
4.1d	Load Line 12 Groundwater Public Meeting	100% payment after approval of Final Report
4.1e	Load Line 12 Groundwater Interim Record of Decision	100% payment after approval of Final Report
4.2a	Facility-wide Sewer Investigation Work Plan	100% payment after approval of Final Report
4.2b	Facility-wide Sewer Investigation Field Work	100% payment after completion of Field Work
4.2c	Facility-wide Sewer Investigation Report	100% payment after approval of Final Report
4.2d	Facility-wide Sewer Feasibility Study	100% payment after approval of Final Report
4.2e	Facility-wide Sewer Proposed Plan	100% payment after approval of Final Report
4.2f	Facility-wide Sewer Public Meeting	100% payment after approval of Final Report
4.2g	Facility-wide Sewer Record of Decision	100% payment after approval of Final Report
5	_TASK 5 - OPTIONAL Achieve RIP, RC, RA(O), or SC for So _	il and Dry Sediment
5.1a	C-Block Quarry Remedial Design	100% payment after approval of Final Plan
5.1b	C-Block Quarry Remedial Action	100% payment after approval of Final RAR
5.2a	Load Line 12 Remedial Design	100% payment after approval of Final Plan
5.2b	Load Line 12 Remedial Action	100% payment after approval of Final RAR
5.3a	Building 1200 Remedial Design	100% payment after approval of Final Plan
5.3b	Building 1200 Remedial Action	100% payment after approval of Final RAR
5.4	Landfill North of Winklepeck Burning Ground Remedial	
5.4a		100% payment after approval of Final Plan
E /b	Landfill North of Winklepeck Burning Ground Explosive	100% normant after approval of Final
5.40	Salety Submittal and Work Plan	100% payment alter approval of Final
5.4c		100% navmont after approval of Final DAD
J.4C	Landfill North of Winklepeck Burning Ground R-01 OF	100% payment after approval of thinai tArt
5.4d	Response Complete	100% payment after approval of Final Report
5.5a	Upper and Lower Cobb Ponds Remedial Design	100% payment after approval of Final Plan
5.5b	Upper and Lower Cobb Ponds Remedial Action	100% payment after approval of Final RAR
5.6a	Load Line 6 Remedial Design	100% payment after approval of Final Plan

 Table 7-1. Payment Milestone Plan for the RVAAP 2008 PBA (continued)

Task	Description	Performance/ Payment Milestone
5.6b	Load Line 6 Remedial Action	100% payment after approval of Final RAR
5.7a	NACA Test Area Remedial Design	100% payment after approval of Final Plan
5.7b	NACA Test Area Remedial Action	100% payment after approval of Final RAR
5.8a	Load Line 5 Remedial Design	100% payment after approval of Final Plan
5.8b	Load Line 5 Remedial Action	100% payment after approval of Final RAR
5.9a	Load Line 7 Remedial Design	100% payment after approval of Final Plan
5.9b	Load Line 7 Remedial Action	100% payment after approval of Final RAR
5.10a	Load Line 8 Remedial Design	100% payment after approval of Final Plan
5.10b	Load Line 8 Remedial Action	100% payment after approval of Final RAR
5.11a	Load Line 9 Remedial Design	100% payment after approval of Final Plan
5.11b	Load Line 9 Remedial Action	100% payment after approval of Final RAR
5.12a	Load Line 10 Remedial Design	100% payment after approval of Final Plan
5.12b	Load Line 10 Remedial Action	100% payment after approval of Final RAR
5.13a	Load Line 11 Remedial Design	100% payment after approval of Final Plan
5.13b	Load Line 11 Remedial Action	100% payment after approval of Final RAR
5.14a	Wet Storage Area Remedial Design	100% payment after approval of Final Plan
5.14b	Wet Storage Area Remedial Action	100% payment after approval of Final RAR
5.15a	F-15 and F-16 Remedial Design	100% payment after approval of Final Plan
5.15b	F-15 and F-16 Remedial Action	100% payment after approval of Final RAR
5.16a	Anchor Test Area Remedial Design	100% payment after approval of Final Plan
5.16b	Anchor Test Area Remedial Action	100% payment after approval of Final RAR
5.17a	Atlas Scrap Yard Remedial Design	100% payment after approval of Final Plan
5.17b	Atlas Scrap Yard Explosive Safety Submittal and Work Plan	100% payment after approval of Final Plan
5.17c	Atlas Scrap Yard Remedial Action	100% payment after approval of Final RAR
5.17d	Atlas Scrap Yard R-01 OE Response Complete	100% payment after approval of Final Report
5.18a	Facility-wide Sewers Remedial Design	100% payment after approval of Final Plan
5.18b	Facility-wide Sewers Remedial Action	100% payment after approval of Final RAR

 Table 7-1. Payment Milestone Plan for the RVAAP 2008 PBA (continued)

THIS PAGE INTENTIONALLY LEFT BLANK.

1 8.0 REFERENCES

2 3	Lakeshore Engineering Services, Inc., 2007. Final Project Completion Report for Explosive Evaluation of Sewers at Ravenna Army Ammunition Plant. November 2007.
4 5 6 7	MKM Engineers, Inc. 2005a. Final Phase II Remedial Investigation Report for Upper and Lower Cobbs Ponds, Ravenna Army Ammunition Plant. September 2005.
8 9	MKM Engineers, Inc. 2005b. Final Report for the Remedial Investigation at Load Line 11 (AOC 44), Ravenna Army Ammunition Plant. September 2005.
10 11 12	MKM Engineers, Inc. 2007a. Final Characterization of 14 AOCs at Ravenna Army Ammunition Plant. March 2007.
13 14 15	MKM Engineers, Inc. 2007b. Final Report for the Phase I Remedial Investigation at Load Line 6 (RVAAP 33), Ravenna Army Ammunition Plant. August 2007.
10 17 18	MKM Engineers, Inc. 2007c. Final Report for the Phase I Remedial Investigation at Load Line 9 (RVAAP 42), Ravenna Army Ammunition Plant. August 2007.
19 20 21	Ohio EPA 2004. Director's Final Findings and Orders in the matter of United States Department of the Army, Ravenna Army Ammunitions Plant. June 2004.
22 23 24	Portage Environmental 2004. Facility Wide Groundwater Monitoring Program Plan. September 2004.
24 25 26 27	Science Applications International Corporation (SAIC) 2001. Final Phase I Remedial Investigation Report for the NACA Test Area at the Ravenna Army Ammunition Plant, Ravenna, Ohio. December 2001.
28 29 30	SAIC 2005. Final Phase II Remedial Investigation Supplemental Report for Load Line 12 (RVAAP-12), Ravenna Army Ammunition Plant, Ravenna, Ohio. November 2005.
31 32 33	SAIC 2006. Final Feasibility Study for Load Line 12 (RVAAP-12), Ravenna Army Ammunition Plant, Ravenna, Ohio. July 2006.
34 35 36	SAIC 2007. Final Proposed Plan for Soil and Dry Sediment at Load Line 12 (RVAAP-12), Ravenna Army Ammunition Plant, Ravenna, Ohio. March 2007.
37 38 39	SpecPro Technical Services 2007. Ravenna Army Ammunition Plant Deliverable Document Formatting Guidelines, Version 4.0. November 30, 2007.
40 41 42 43 44	U.S. Army Corps of Engineers (USACE) 2001a. <i>Final</i> Facility Wide Safety and Health Plan for Environmental Investigations at the Ravenna Army Ammunitions Plant, Ravenna, Ohio. March 2001.
44 45 46	USACE 2001b. <i>Final</i> Facility Wide Sampling and Analysis Plan for Environmental Investigations at the Ravenna Army Ammunition Plant, Ravenna, Ohio. March 2001.
47 48	USACE 2002. Louisville Chemistry Guideline, Version 5. June 2002.

1	USACE 2003a. RVAAP Facility Wide Ecological Risk Work Plan. Louisville District, U.S. Army Corps
2	of Engineers. May 2003.
3	
4	USACE 2003b. Ravenna Army Ammunition Plant Community Relations Plan. Louisville District, U.S.
5	Army Corps of Engineers. September 2003.
6	
7	USACE 2004. RVAAP Facility Wide Human Health Risk Assessor Manual. January 2004.
8	
9	USACE 2008. Performance Work Statement for Performance Based Acquisition for Environmental
10	Investigation and Remediation, Ravenna Army Ammunition Plant, Ravenna, Ohio. June 20,
11	2008.