






## 3/16/2011










Schedule of Work			
Site Name	PWS Objective	Shaw Proposed Completion	
RVAAP-004-R-01 - ODA #2	RI by 29 May 2012	March 2012	
RVAAP-060-R-01 - Block D Igloo	RI by 29 May 2012	March 2012	
RVAAP-050-R-01 - Atlas Scrap Yard	RI by 29 May 2012	March 2012	
RVAAP-001-R-01 - Ramsdell Quarry	RI by 29 May 2012	January 2012	
RVAAP-019-R-01 - Landfill N. of Winklepeck	RI by 29 May 2012	February 2012	
VAAP-008-R-01 - Load Line #1	RIP by 29 May 2014	February 2013	
RVAAP-033-R-01 - Firestone Testing Facility	RIP by 29 May 2014	May 2014	
RVAAP-063-R-01 - Group 8 MRS (Option 1)	RI by 29 April 2013	August 2012	
RVAAP-034-R-01 - Sand Creek Dump (Option 2)	RIP by 29 April 2015	May 2014	
RVAAP-016-R-01 - Fuze/Booster Quarry (Option 3)	RI by 29 April 2013	September 2012	
RVAAP-002-R-01 - Erie Burning Grounds (Option 4)	RI by 29 April 2013	December 2012	
VAAP-032-R-01 - 40-mm Finng Range (Option 5)	RI by 29 April 2013	September 2012	
VAAP-062-R-01 - Water Works #4 (Option 6)	RIP by 29 April 2015	June 2014	
RVAAP-061-R-01 - Block D Igloo - TD (Option 7)	RI by 29 April 2013	December 2012	
		A	





## Scope of Work:

- Sand Creek Landfill Site (previous surface removal action)
  - DQO report and RI Investigation Complete
  - RI, FS, PP, and ROD RI in preparation
- ODA1 (at RI when taken over)
  - · DQO report and supplemental investigation
  - FS, PP, and ROD FS in preparation
- SMABS (limited investigation)
  - · DQO report and RI Investigation
  - · FS, PP, and ROD FS in preparation
- Winklepeck Burning Ground (ROD in place, RAs complete)
- DQO report Final in preparation
- Prepare required project plans
  - PMP, Workplans, HASP, Sampling Analysis Plan- Complete

Shaw a world of Solutions


Environmental Services at 4 Sites			
Sched	dule of Wo	IK Constant	
Site Name	Current stage	Estimated Completion of Contract Tasks	
RVAAP-003- ODA 1	Preliminary Draft FS	October 2012 (Final ROD)	
RVAAP-005 - Winklepeck Burning Ground	Final DQO Report	August 2011 (Final DQO)	
RVAAP-028 - Suspected Mustard Agent Bunal Site	Preliminary Draft FS	October 2012 (Final ROD)	
RVAAP-034 Sand Creek Dump	Preliminary Draft RI Report	February 2013 (Final ROD)	


## Groundwater Geochemical Evaluation Summary of Work

- Contracting Vehicle: USACE- Louisville A&E
- Contract Type: Fixed Price
- Army Oversight: USACE-Louisville
- Project Award Date: 22 September 2008
- Project Tasks:
  - Prepare required project plans Complete
  - Perform geochemical evaluation of groundwater based on sample results provided by USACE – Complete

Shaw a world of Solutions

 Preparation of evaluation report – Pre Draft and Draft Complete, Final in comment/response stage





Shaw a world of Solutions

