

Building 1030, Former Administration Building, Demolition



Kevin Sedlak, Restoration Project Manager
Army National Guard - ILE
Camp Ravenna Joint Military Training Center

Building 1030 Demolition

Timeline

- u Start Date: 6 February 2014
- u Asbestos abatement started 10 February 2014 and completed 25 February 2014.
- u PCB and Lead contaminated paint abatement completed 29 April 2014.
- u Building completely razed on 12 May 2014.
- u Construction and Demolition debris removal began 13 May 2014 and is ongoing.
- u 206 truckloads of back fill at approximately 20 tons per load was delivered to the site for site restoration.
- u Projected completion date is the week of 5 June 2014.

Building 1030 Demolition

Waste Totals

- u Asbestos - Approximately 105 yards
- u PCB Solids (Paint Debris) - 826 pounds
- u PCB Ballasts - 1653.47 pounds
- u Mercury Containing Lamps - 525 pounds
- u Lead Contaminated Debris - 25,620 pounds
- u Construction and Demolition Debris - As of 19 May 2014 total was 1,644.45 tons. Final total TBD.
- u Scrap Metal - Estimated at 350 cubic yards. Final total TBD



Building 1030 Demolition

Before and After



Building 1030 Demolition

Before and After



Building 1030 Demolition

Before and After

