

SUBCONTRACT WEEKLY STATUS REPORT

WEEK ENDING 7/16/93

P.O. NUMBER 27803

P.O. DESCRIPTION

Remove underground storage tanks; clean and remove product from above ground storage tanks in accordance with P-17 project specifications.

WEATHER CONDITIONS Warm and Dry

PERSONNEL ON JOB Two to Five

DAYS WORKED Monday through Thursday

WORK PERFORMED THIS WEEK

Completed the emptying of large tanks at the railyard and the large tank at

PH6. Removed two large underground tanks at PH6 and one smaller UST at Load Line

12. Soil was screened and samples were taken. Boiler at PH6 removed; oil

removal nearly complete.

PERCENT COMPLETE 50%

REMARKS UST excavations appeared clean; job is running relatively smoothly

and will probably be completed ahead of scheduled date.

PROJECT ENGINEER

*J. McAnis*